

**Grantee: Arkansas**

**Grant: B-08-DI-05-0001**

**January 1, 2015 thru March 31, 2015 Performance Report**

---



**Grant Number:**

B-08-DI-05-0001

**Obligation Date:****Award Date:****Grantee Name:**

Arkansas

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$90,475,898.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$90,475,898.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$90,475,898.00

## Disasters:

### Declaration Number

FEMA-1758-DR-AR

## Narratives

### Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

### Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations\* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) - \$293,763 • Southeast Arkansas Economic Development District (Ten counties) - \$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. \*Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1. Urgency of need, as defined by the degree of threat to the health, safety and welfare of the communi



## Recovery Needs:

ty 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$87,312,705.53
<b>Total Budget</b>	(\$223,720.58)	\$87,312,705.53
<b>Total Obligated</b>	(\$185,848.33)	\$87,061,358.21
<b>Total Funds Drawdown</b>	\$2,354,550.83	\$78,137,033.28
<b>Program Funds Drawdown</b>	\$2,346,574.61	\$77,860,036.52
<b>Program Income Drawdown</b>	\$7,976.22	\$276,996.76
<b>Program Income Received</b>	\$7,976.22	\$276,996.76
<b>Total Funds Expended</b>	\$242,749.32	\$13,233,708.95
<b>Match Contributed</b>	\$67,500.00	\$5,149,949.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected)</b>		80.65%
<b>Overall Benefit Percentage (Actual)</b>		82.54%
<b>Minimum Non-Federal Match</b>	\$0.00	\$5,149,949.00
<b>Limit on Public Services</b>	\$13,571,384.70	\$0.00
<b>Limit on Admin/Planning</b>	\$0.00	\$1,227,198.78
<b>Limit on State Admin</b>	\$4,523,794.90	\$1,063,546.28

## Progress Toward Activity Type Targets

Activity Type	Target	Actual
<b>Affordable Rental Housing</b>	\$10,133,300.58	\$9,627,393.00

## Progress Toward National Objective Targets

National Objective	Target	Actual
<b>Low/Mod</b>	\$45,237,949.00	\$67,418,536.71

## Overall Progress Narrative:

In the Quarter ending March 31, 2015 ... 98% of grant B-08-DI-05-0001 has been committed/executed. Draws totaling \$2,352,384.64 were disbursed this quarter (payments made to cities/counties), and average of 88.33% of grant B-08-DI-05-0001 has been drawn at the end of the 1stQtr. ending March 31, 2015. Nineteen (19) grants were closed this quarter with all project actives complete, grants closed and accomplishments added to DRGR. De-obligations totaling \$279,816.86 have been performed on these grants. These funds will be used in other projects.



In January 2015 Draws totaling \$1,014,689.55 were disbursed (payments made to cities/counties), 86.60% of grant B-08-DI-05-0001 has been drawn at the end of January 2015.

In February 2014 Draws totaling \$502,204.47 were disbursed (payments made to cities/counties), 87.13 % of grant B-08-DI-05-0001 has been drawn at the end of February 2015.

In March 2015 Draws totaling \$835,490.62 were disbursed (payments made to cities/counties), 88.33% of grant B-08-DI-05-0001 has been drawn at the end of March 2015.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$15,616.43	\$3,046,943.00	\$921,512.54
79400001, HERMITAGE	\$0.00	\$45,276.50	\$45,276.50
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$0.00	\$36,020.00	\$36,020.00
79400004, ASH FLAT	\$0.00	\$52,900.00	\$52,900.00
79400005, INDEPENDENCE COUNTY	\$9,200.00	\$416,395.00	\$407,181.94
79400006, CLINTON	\$0.00	\$236,755.00	\$236,755.00
79400007, WALNUT RIDGE	\$0.00	\$102,258.30	\$102,258.30
79400008, MANILA	\$0.00	\$86,074.10	\$86,074.10
79400009, IZARD COUNTY	\$0.00	\$41,979.77	\$41,979.77
79400010, MOUNTAIN VIEW	\$0.00	\$224,542.75	\$224,542.75
79400011, Dermott	\$0.00	\$45,489.00	\$45,489.00
79400012, BUCKNER	\$0.00	\$29,755.00	\$29,755.00
79400013, FAULKNER COUNTY	\$0.00	\$111,244.35	\$111,244.35
79400014, STAMPS	\$0.00	\$34,709.00	\$34,709.00
79400015, MCGEHEE	\$0.00	\$115,000.00	\$106,165.72
79400016, KNOXVILLE	\$0.00	\$30,145.10	\$30,145.10
79400017, BRADLEY	\$0.00	\$23,070.00	\$23,070.00
79400018, DARDANELLE	\$0.00	\$39,014.58	\$39,014.58
79400019, FULTON COUNTY	\$0.00	\$58,217.40	\$58,217.40
79400020, SMACKOVER	\$0.00	\$22,602.00	\$22,602.00
79400021, DANVILLE	\$0.00	\$227,704.20	\$227,704.20
79400022, STONE COUNTY	\$0.00	\$57,053.22	\$57,053.22
79400023, Montrose	\$0.00	\$0.00	\$0.00
79400024, JACKSON COUNTY	\$0.00	\$80,119.00	\$80,119.00
79400025, Pine Bluff	\$0.00	\$72,550.00	\$71,450.00
79400026, CLEVELAND COUNTY	\$0.00	\$203,580.00	\$203,580.00
79400027, AUGUSTA	\$0.00	\$249,700.00	\$245,400.00
79400028, Wilmar	\$0.00	\$297,908.00	\$286,057.50
79400029, FORT SMITH	\$0.00	\$258,404.00	\$228,302.99
79400030, LINCOLN COUNTY	\$0.00	\$746,535.85	\$746,535.85



79400031, White Hall	\$0.00	\$94,789.80	\$94,789.80
79400032, MONTGOMERY COUNTY	\$0.00	\$43,265.30	\$43,265.30
79400033, ST. FRANCIS COUNTY	\$0.00	\$31,152.50	\$31,152.50
79400034, FOREMAN	\$0.00	\$48,800.00	\$48,800.00
79400035, HASKELL	\$0.00	\$178,246.21	\$178,246.21
79400036, RANDOLPH COUNTY	\$0.00	\$563,435.00	\$562,335.00
79400037, GRUBBS	\$0.00	\$177,969.00	\$177,969.00
79400038, LAWRENCE COUNTY	\$0.00	\$94,121.50	\$94,121.50
79400039, WASHINGTON COUNTY	\$0.00	\$111,377.51	\$111,377.51
79400040, CONWAY COUNTY	\$0.00	\$161,043.20	\$161,043.20
79400041, Kingsland	\$0.00	\$27,190.00	\$11,952.32
79400042, GREENE COUNTY	\$0.00	\$96,068.19	\$96,068.19
79400043, ALMA	\$0.00	\$27,500.00	\$27,500.00
79400044, DEVALLS BLUFF	\$0.00	\$43,622.75	\$43,622.75
79400045, HAMPTON	\$0.00	\$39,170.00	\$39,170.00
79400046, IZARD COUNTY	\$0.00	\$152,696.67	\$152,696.67
79400047, Norman	\$0.00	\$602,784.65	\$602,784.65
79400048, BEEDEVILLE	\$0.00	\$75,225.15	\$75,225.15
79400049, SCOTT COUNTY	\$70.00	\$52,616.00	\$2,295.00
79400050, MINERAL SPRINGS	\$0.00	\$157,500.00	\$153,897.00
79400051, DUMAS	\$0.00	\$30,217.00	\$30,217.00
79400052, Ashley County	\$0.00	\$118,121.30	\$118,121.30
79400053, HAMBURG	\$0.00	\$78,599.99	\$78,599.99
79400054, UNION COUNTY	\$0.00	\$145,999.23	\$145,999.23
79400055, DALLAS COUNTY	\$0.00	\$262,867.55	\$262,867.55
79400056, HOWARD COUNTY	\$0.00	\$179,700.00	\$179,700.00
79400057, RISON	\$0.00	\$61,140.00	\$59,630.61
79400058, OZARK	\$0.00	\$22,309.99	\$22,309.99
79400059, SALINE COUNTY	\$0.00	\$377,963.00	\$377,427.45
79400060, FORREST CITY	\$0.00	\$31,877.00	\$31,877.00
79400061, Searcy County	\$0.00	\$48,173.00	\$48,173.00
79400062, PARIS	\$0.00	\$30,013.00	\$29,445.14
79400064, LOGAN COUNTY	\$0.00	\$65,818.00	\$65,281.06
79400065, GEORGETOWN	\$0.00	\$274,924.00	\$274,924.00
79400066, PIGGOTT	\$37,083.26	\$300,000.00	\$285,461.93
79400067, VAN BUREN	\$0.00	\$49,731.00	\$49,731.00
79400068, Black Rock	\$0.00	\$54,000.00	\$44,038.12
79400069, Texarkana	\$0.00	\$696,960.00	\$689,773.00
79400070, SEBASTIAN COUNTY	\$0.00	\$157,373.00	\$157,373.00
79400071, BOONEVILLE	\$0.00	\$32,160.00	\$32,160.00
79400072, JACKSONVILLE	\$0.00	\$132,196.00	\$131,696.00



79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$92,655.00
79400074, WOODRUFF COUNTY	\$0.00	\$148,245.00	\$140,020.00
79400075, HUTTIG	\$0.00	\$60,494.60	\$60,494.60
79400076, Marianna	\$0.00	\$707,980.00	\$707,980.00
79400077, WALDRON	\$0.00	\$52,253.50	\$52,253.50
79400078, GREEN FOREST	\$0.00	\$735,500.00	\$735,500.00
79400079, BRADLEY COUNTY	\$0.00	\$252,858.50	\$252,858.50
79400080, PRESCOTT	\$0.00	\$501,976.20	\$501,976.20
79400081, SPARKMAN	\$0.00	\$118,420.00	\$117,415.50
79400082, Bigelow	\$0.00	\$293,354.00	\$291,522.92
79400083, Lee County	\$0.00	\$81,430.00	\$81,430.00
79400084, Sharp County	\$0.00	\$314,301.00	\$304,199.11
79400085, Franklin County	\$0.00	\$61,000.00	\$40,450.80
79400086, Hope	\$0.00	\$265,000.00	\$265,000.00
79400087, Bonanza	\$0.00	\$179,032.75	\$179,032.75
79400088, HIGHFILL	\$0.00	\$523,866.28	\$422,207.54
79400089, Logan County	\$0.00	\$269,590.26	\$269,590.26
79400090, Crawford County	\$0.00	\$305,499.91	\$305,499.91
79400091, Branch	\$0.00	\$321,056.49	\$321,056.49
79400092, Mulberry	\$0.00	\$30,530.00	\$30,530.00
79400093, Ozark	\$0.00	\$332,960.00	\$332,960.00
79400094, Scott County	\$0.00	\$102,000.00	\$88,750.00
79400095, Hot Springs	\$229,302.96	\$508,635.20	\$505,084.65
79400096, Malvern	\$0.00	\$178,665.00	\$177,574.77
79400097, Mount Ida	\$0.00	\$138,937.48	\$138,937.48
79400098, Reed	\$0.00	\$25,402.10	\$25,402.10
79400099, Earle	\$0.00	\$1,802,211.00	\$1,802,109.80
79400100, Newton County	\$0.00	\$366,620.00	\$360,105.89
79400101, Humnoke	\$8,400.00	\$1,060,000.00	\$776,207.71
79400102, Marshall	\$0.00	\$341,547.64	\$341,547.64
79400103, Benton	\$0.00	\$115,137.00	\$115,137.00
79400104, GOULD	\$0.00	\$822,427.00	\$811,225.89
79400105, Clarendon	\$0.00	\$802,210.66	\$790,629.66
79400106, Ward	\$0.00	\$363,935.00	\$236,084.19
79400107, Greene County	\$0.00	\$79,000.00	\$72,993.00
79400108, WALDRON	\$204,330.00	\$400,000.00	\$300,905.00
79400109, Wheatley	\$0.00	\$42,700.00	\$42,700.00
79400110, Van Buren	\$0.00	\$356,776.00	\$356,753.65
79400111, Phillips County	\$0.00	\$821,140.00	\$821,140.00
79400112, Fort Smith	\$0.00	\$847,430.00	\$846,480.80
79400113, Warren	\$0.00	\$44,297.51	\$44,297.51

79400114, WRIGHTSVILLE	\$0.00	\$348,559.67	\$348,559.67
79400115, Wabbaseka	\$0.00	\$365,184.00	\$345,894.51
79400116, Higginson	\$0.00	\$404,617.87	\$404,617.87
79400117, Altheimer	\$0.00	\$437,500.00	\$5,305.76
79400118, Batesville	\$0.00	\$110,500.00	\$110,500.00
79400119, St Francis County	\$0.00	\$85,675.00	\$85,675.00
79400121, El Dorado	\$0.00	\$148,060.00	\$11,767.80
79400122, Crawfordsville	\$0.00	\$261,530.95	\$261,530.95
79400123, BENTONVILLE	\$0.00	\$812,635.00	\$0.00
79400124, Pine Bluff	\$0.00	\$27,750.00	\$26,500.00
79400125, Springtown	\$0.00	\$276,068.65	\$276,068.65
79400126, Pine Bluff	\$227,976.01	\$886,120.00	\$377,870.32
79400127, Star City	\$0.00	\$69,734.00	\$69,734.00
79400128, Jackson County	\$0.00	\$169,233.70	\$169,233.70
79400129, Phillips County	\$0.00	\$832,172.00	\$822,963.47
79400130, Jefferson County	\$0.00	\$56,652.50	\$56,652.50
79400131, Marion County	\$0.00	\$106,400.00	\$98,481.47
79400132, North Little Rock	\$0.00	\$1,086,458.85	\$1,086,458.85
79400133, Elaine	\$0.00	\$114,699.00	\$100,449.50
79400134, Jacksonville	\$0.00	\$193,000.00	\$192,424.97
79400136, Phillips County	\$126,360.00	\$268,620.00	\$126,360.00
79400137, Decatur	\$0.00	\$265,000.00	\$264,087.00
79400138, Calico Rock	\$0.00	\$46,928.69	\$46,928.69
79400139, Fairfield Bay	\$0.00	\$53,077.75	\$53,077.75
79400140, Mammoth Springs	\$0.00	\$16,793.80	\$16,793.80
79400141, Cleveland County	\$0.00	\$54,599.63	\$54,599.63
79400142, IZARD COUNTY	\$0.00	\$11,377.69	\$11,377.69
79400143, Patterson	\$0.00	\$47,912.06	\$47,912.06
79400144, Clinton	\$0.00	\$745,193.00	\$745,193.00
79400145, Jonesboro	\$0.00	\$519,900.00	\$519,900.00
79400146, Stone County	\$0.00	\$502,908.00	\$471,700.00
79400147, Patterson	\$0.00	\$330,780.00	\$325,571.47
79400148, Oxford	\$0.00	\$31,670.00	\$31,670.00
79400149, Kensett	\$0.00	\$502,380.00	\$501,885.45
79400150, Mayflower	\$0.00	\$303,246.15	\$303,246.15
79400151, IZARD COUNTY	\$0.00	\$161,824.00	\$161,824.00
79400152, Alma	\$0.00	\$498,288.38	\$498,288.38
79400153, Mulberry	\$0.00	\$156,204.03	\$156,204.03
79400154, Reed	\$72,057.50	\$925,233.00	\$719,460.00
79400155, Madison County	\$0.00	\$380,949.00	\$379,813.56
79400156, Crossett	\$47,107.04	\$629,292.00	\$546,938.00

79400157, McGehee	\$45,180.84	\$232,813.00	\$226,704.10
79400158, Omaha	\$0.00	\$118,849.64	\$118,849.64
79400159, Hardy	\$0.00	\$60,500.00	\$60,500.00
79400160, Independence County	\$0.00	\$111,212.83	\$111,212.83
79400161, Sharp County	\$0.00	\$135,407.00	\$163,400.00
79400162, Dell	\$0.00	\$434,950.00	\$433,384.60
79400163, Omaha	\$0.00	\$48,975.25	\$48,975.25
79400164, Cross County	\$0.00	\$224,849.12	\$224,849.12
79400165, Bull Shoals	\$0.00	\$361,192.00	\$359,741.18
79400166, Augusta	\$0.00	\$200,390.00	\$177,391.47
79400167, Saline County	\$0.00	\$2,762,200.00	\$2,753,240.00
79400168, Randolph County	\$0.00	\$106,764.40	\$106,764.40
79400169, Pulaski County	\$19,970.10	\$255,152.00	\$251,585.35
79400170, Washington County	\$0.00	\$834,570.00	\$821,154.40
79400171, Nevada County	\$0.00	\$108,000.00	\$106,000.00
79400172, Independence County	\$0.00	\$388,840.00	\$290,336.33
79400173, Marion County	\$0.00	\$406,684.00	\$406,672.00
79400174, Chicot County	\$0.00	\$324,175.00	\$311,626.40
79400175, McCaskill	\$1,595.90	\$208,000.00	\$207,000.00
79400176, Bradley County	\$0.00	\$591,041.45	\$591,041.45
79400177, Dardanelle	\$0.00	\$538,450.00	\$537,481.30
79400178, Heber Springs	\$0.00	\$102,990.00	\$2,500.00
79400179, Springdale	\$0.00	\$252,500.00	\$250,000.00
79400181, McRae	\$0.00	\$425,471.00	\$391,044.93
79400182, Fulton County	\$0.00	\$555,359.72	\$544,942.66
79400183, Randolph County	\$1,000.00	\$704,835.00	\$700,185.00
79400184, Highland	\$0.00	\$71,240.00	\$71,077.00
79400185, El Dorado	\$0.00	\$272,480.00	\$252,647.00
79400186, Hermitage	\$0.00	\$33,341.00	\$33,341.00
79400187, Madison	\$5,954.26	\$52,071.00	\$47,777.66
79400188, Summit	\$0.00	\$247,663.83	\$247,663.83
79400189, Conway County	\$0.00	\$458,510.00	\$440,884.66
79400190, Jacksonport	\$15,400.00	\$464,450.00	\$26,500.00
79400191, Ola	\$0.00	\$170,440.51	\$165,231.98
79400192, Woodruff County	\$74,700.00	\$340,825.00	\$321,567.73
79400193, Salem	\$0.00	\$504,050.00	\$392,585.43
79400194, Cleveland County	\$0.00	\$367,376.80	\$367,376.80
79400195, Mammoth Springs	\$0.00	\$363,072.00	\$242,100.00
79400196, Little Rock	\$0.00	\$283,000.00	\$276,251.71
79400197, VAN BUREN	\$0.00	\$847,877.37	\$846,896.53
79400198, Buckner	\$0.00	\$91,630.00	\$77,020.41



79400199, Bradford	\$0.00	\$650,498.00	\$644,405.87
79400200, Batesville	\$218,000.00	\$431,390.00	\$337,241.26
79400201, Stamps	\$0.00	\$60,315.00	\$55,106.47
79400202, Garland	\$3,715.00	\$103,500.00	\$6,215.00
79400203, Nashville	\$0.00	\$33,000.00	\$32,800.00
79400204, Kingsland	\$0.00	\$426,420.69	\$426,420.69
79400205, Junction City	\$0.00	\$318,824.75	\$318,824.25
79400206, Calhoun County	\$0.00	\$94,841.00	\$91,035.75
79400207, Melbourne	\$0.00	\$135,070.42	\$135,070.42
79400208, Wilmar	\$0.00	\$480,771.66	\$480,771.66
79400209, Emmet	\$0.00	\$22,321.00	\$21,321.00
79400210, Wilmot	\$0.00	\$209,592.00	\$207,710.10
79400211, Washington	\$0.00	\$137,692.00	\$134,105.00
79400212, North Little Rock	\$0.00	\$807,500.00	\$805,743.94
79400213, Cabot	\$38,917.50	\$811,000.00	\$83,259.38
79400214, Dierks	\$0.00	\$10,442.65	\$10,442.65
79400215, Amagon	\$58,025.85	\$194,025.85	\$194,025.85
79400216, Tinsman	\$0.00	\$289,601.73	\$289,601.73
79400217, Hope	\$0.00	\$305,000.00	\$301,051.59
79400218, Fulton	\$1,468.76	\$197,000.00	\$33,874.81
79400219, Shannon Hills	\$223,066.10	\$560,248.00	\$302,224.37
79400220, Montrose	\$0.00	\$150,813.00	\$143,651.87
79400221, Lake Village	\$263,661.57	\$741,632.25	\$701,385.24
79400222, Rison	\$0.00	\$300,457.84	\$300,457.84
79400223, Star City	\$0.00	\$74,265.00	\$72,786.75
79400224, Warren	\$0.00	\$578,798.95	\$573,590.42
79400225, McGehee	\$0.00	\$158,838.00	\$156,838.00
79400226, Foreman	\$157,144.48	\$1,319,900.00	\$543,095.55
79400227, Alicia	\$0.00	\$78,459.10	\$78,459.10
79400228, Marvell	\$120,798.11	\$386,953.00	\$372,188.00
79400229, Trumann	\$0.00	\$789,430.00	\$789,305.49
79400230, Palestine	\$100,869.70	\$1,356,330.38	\$1,356,330.38
79400231, Fort Smith	\$0.00	\$109,000.00	\$105,079.44
79400232, Garland	\$0.00	\$567,926.20	\$567,926.20
79400233, Washington County	\$0.00	\$265,770.00	\$263,282.10
79400234, Little Rock	\$0.00	\$520,760.00	\$518,200.88
79400235, Bradley	\$0.00	\$818,822.00	\$775,666.01
79400236, Little Rock	\$0.00	\$4,519,200.00	\$4,517,215.00
79400237, Little Rock	\$0.00	\$114,340.00	\$112,485.32
79400238, Leslie	\$0.00	\$510,406.25	\$510,406.25
79400239, Tontitown	\$19,500.00	\$638,000.00	\$630,200.00

79400240, Springdale	\$0.00	\$389,000.00	\$385,000.00
79400241, Siloam Springs	\$0.00	\$375,820.00	\$0.00
CDBG ACQ/REHAB, CDBG ACQUISITION/REHABILITATION	\$0.00	\$900,000.00	\$900,000.00
CDBG ADMIN, CDBG-Admin (ADFA)	\$103.24	\$506,704.00	\$142,033.74
CDBG RNC, CDBG Rental New Construction	\$0.00	\$8,786,530.00	\$8,727,393.00



## Activities

**Project # / Title:** 794-IKE ADMIN / IKE DISASTER ADMIN

**Grantee Activity Number:** 794-IKE ADMIN

**Activity Title:** IKE DISASTER ADMIN

**Activity Category:**

Administration

**Project Number:**

794-IKE ADMIN

**Projected Start Date:**

11/05/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

IKE DISASTER ADMIN

**Projected End Date:**

11/05/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$3,046,943.00

**Total Budget**

\$0.00

\$3,046,943.00

**Total Obligated**

\$0.00

\$3,046,943.00

**Total Funds Drawdown**

\$15,616.43

\$921,512.54

**Program Funds Drawdown**

\$15,616.43

\$921,512.54

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

FEMA #1744, 1751, 1793 & 1804

**Location Description:**

IKE DISASTER ADMIN

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400005 / INDEPENDENCE COUNTY

**Grantee Activity Number:** 79400005

**Activity Title:** INDEPENDENCE COUNTY

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400005

**Projected Start Date:**

08/31/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

INDEPENDENCE COUNTY

**Projected End Date:**

05/20/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

INDEPENDENCE COUNTY

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$416,395.00

**Total Budget**

\$0.00

\$416,395.00

**Total Obligated**

\$0.00

\$416,395.00

**Total Funds Drawdown**

\$9,200.00

\$407,500.00

**Program Funds Drawdown**

\$9,200.00

\$407,181.94



<b>Program Income Drawdown</b>	\$0.00	\$318.06
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

CONSTRUCTION OF A NEW BRIDGE TO REPLACE THE EXISTING LOW WATER BRIDGE IN UNION HILL COMMUNITY WHICH SERVES APPROX. 267 PERSONS OF WHICH 221 ARE LMI PERSONS.

**Location Description:**

INDEPENDENCE COUNTY, ARKANSAS, UNION HILL COMMUNITY

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 79400006 / CLINTON**

**Grantee Activity Number: 79400006**  
**Activity Title: CLINTON**

**Activity Category:** Construction/reconstruction of water/sewer lines or systems  
**Activity Status:** Completed



**Project Number:**

79400006

**Projected Start Date:**

09/28/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Project Title:**

CLINTON

**Projected End Date:**

04/30/2014

**Completed Activity Actual End Date:**

04/30/2014

**Responsible Organization:**

CLINTON

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$236,755.00

**Total Budget**

(\$845.00)

\$236,755.00

**Total Obligated**

(\$845.00)

\$236,755.00

**Total Funds Drawdown**

\$0.00

\$236,755.00

**Program Funds Drawdown**

\$0.00

\$236,755.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$18,000.00

\$18,000.00

CLINTON

\$18,000.00

\$18,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

PURCHASE AND INSTALLATION OF A 500 Kw GENERATOR AND A 150 Kw GENATOR FOR THE WATER PLAN WHICH SERVES 5,750 PERSONS. THIS PROJECT WILL MEET AN URGENT NEED WHICH PRESENTS AN IMMINENT THREAAAT TO THE HEALTH AND WELFARE OF THE AREA.

**Location Description:**

CLINTON, ARKANSAS, VAN BUREN COUNTY

**Activity Progress Narrative:**

Due to the storms of 2008, the City of Clinton's Water System suffered severe damage which caused an urgent need and imminent threat to welfare within Van Buren County. This CDBG project purchased two emergency generators (a 500Kw and 150Kw) to run their Water Treatment Plant and Raw Sewage Pumps in the event of prolonged power failures. The system serves 2,283 people of whom 1087 are considered LMI for a percentage of 47.57%. The City of Clinton provided \$18,000 in funds toward the installation of this equipment. This project was completed as of 4/30/2014. This activity was closed as of 2/6/2015. \$845.00 of unused funds have been deobligated.

**Accomplishments Performance Measures****This Report Period****Total****Cumulative Actual Total / Expected****Total**

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

### Project # / Title: 79400035 / HASKELL

<b>Grantee Activity Number:</b>	<b>79400035</b>
<b>Activity Title:</b>	<b>HASKELL</b>

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400035

**Projected Start Date:**

12/01/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

HASKELL

**Projected End Date:**

05/03/2013

**Completed Activity Actual End Date:**

05/03/2013

**Responsible Organization:**

HASKELL

#### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

N/A

\$178,246.21

**Total Budget**

(\$1,553.79)

\$178,246.21

**Total Obligated**

(\$1,553.79)

\$178,246.21

**Total Funds Drawdown**

\$0.00

\$178,246.21



<b>Program Funds Drawdown</b>	\$0.00	\$178,246.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
HASKELL	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

CLEARING THE CHANNEL OF TRACE CREEK , WHICH IS APPROX. 250 FEET LONG, BY REMOVAL OF TREES, UNDERBRUSH, DEBRIS AND SILTATION MATERIAL. THIS PROJECT SERVE APPROX. 2,645 PERSONS OF WHICH 1,739 ARE LOW TO MODERATE INCOME PERSON.

### Location Description:

TRACE CREEK, HASKELL, SALINE COUNTY, ARKANSAS

### Activity Progress Narrative:

Due to severe flooding caused by the storms of 2008, Trace Creek in the City of Haskell overflowed. Many homes were flooded and 39 people were dislocated, some permanently. This CDBG project cleared the 250 foot channel of Trace Creek by removing trees, underbrush and debris while stabilizing the soil through seeding and mulching. These improvements have helped to alleviate the flooding issues in the area. Of the 2,645 residents of Haskell, 1,133 are considered to be LMI for a percentage of 51.51%. This project is now completed as of 5.3.2013. This activity is now closed as of 1.15.2015. The deobligation amount is \$1,553.79.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	250	250/250

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Project # / Title: 79400049 / SCOTT COUNTY**

**Grantee Activity Number: 79400049**

**Activity Title: SCOTT COUNTY**

**Activity Category:**

Construction/reconstruction of streets

**Activity Status:**

Under Way

**Project Number:**

79400049

**Project Title:**

SCOTT COUNTY

**Projected Start Date:**

11/18/2010

**Projected End Date:**

12/26/2011

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

SCOTT COUNTY

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$52,616.00

**Total Budget**

\$0.00

\$52,616.00

**Total Obligated**

\$0.00

\$52,616.00

**Total Funds Drawdown**

\$70.00

\$2,295.00

**Program Funds Drawdown**

\$70.00

\$2,295.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

REMOVING AND REPLACING A LOW WATER BRIDGE WHICH WILL BENEFIT 27 PERSONS OF WHICH 17 ARE LMI PERSONS.

**Location Description:**

LITTLE TEXAS ROAD, BLUFFTON, SCOTT COUNTY, ARKANSAS.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400062 / PARIS

**Grantee Activity Number:** 79400062

**Activity Title:** PARIS

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400062

**Projected Start Date:**

11/24/2010

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

PARIS

**Projected End Date:**

10/02/2014

**Completed Activity Actual End Date:**

10/02/2014

**Responsible Organization:**

PARIS

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

N/A

\$30,013.00

**Total Budget**

(\$3,647.00)

\$30,013.00

**Total Obligated**

(\$3,647.00)

\$30,013.00

**Total Funds Drawdown**

\$0.00

\$30,013.00

**Program Funds Drawdown**

\$0.00

\$29,445.14

**Program Income Drawdown**

\$0.00

\$567.86

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



PARIS	\$0.00	\$0.00
<b>Match Contributed</b>	<b>\$0.00</b>	<b>\$0.00</b>

**Activity Description:**

TO CORRECT DRAINAGE PROBLEMS IN THE CITY OF PARIS BY CONSTRUCTING A CURB-SIDE DROP INLET BOX AND EXTEND DRAINAGE PIPE ON SOUTH ELM STREET AND CLEAN OUT DITCHES, CONSTRUCT CURBS AND GUTTERS ON 35TH STREET, AND REPLACE CROSS-DRAINS ON SOUTH ROSEVILLE STREET AND SO. AR 309. RESIDENTIAL AREAS IN THE CITY OF PARIS EXPERIENCE RECURRING FLOODING OF STREETS, YARDS AND RESIDENTIAL PROPERTIES. WOREST HIT ARE NEIGHBORHOODS IN THE OLDER AND LOWER-INCOME SOUTHWEST PART OF TOWN. 897 PERSON WILL BE SERVED, INCLUDING 475 (53%) WHO ARE LMI.

**Location Description:**

SOUTH ELM STREET, 35TH STREET, SOUTH ROSEVILLE STREET AND SO. AR 309 IN PARIS, LOGAN COUNTY, ARKANSAS.

**Activity Progress Narrative:**

Due in large part to the storms of 2008, the City of Paris had been experiencing recurring flooding in the streets, yards and residential properties. This project has corrected the drainage problems by constructing a curb-side drop inlet box and extending drain pipe on South Elm Street. Ditches were cleaned out and curbs and gutters were constructed on 35th street. It also replaced cross drains on South Roseville Street and South AR 309. The 897 residents of Paris will benefit from this grant. The hardest hit neighborhoods are older and lower income. 475 residents are considered LMI for a 52.92%. This project was completed on 10/2/2014. This activity is now closed as of 3.4.2015. Unused funds in the amount of \$3,647.00 have been deobligated.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	4	4/4

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Project # / Title: 79400066 / PIGGOTT**

**Grantee Activity Number: 79400066**

**Activity Title: PIGGOTT**

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

79400066

**Projected Start Date:**

12/06/2010

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

PIGGOTT

**Projected End Date:**

08/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

PIGGOTT

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$0.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$39,742.00	\$288,120.67
<b>Program Funds Drawdown</b>	\$37,083.26	\$285,461.93
<b>Program Income Drawdown</b>	\$2,658.74	\$2,658.74
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PURCHASE AND INSTALL A 750KW GENERATOR FOR PIGGOTT COMMUNITY HOSPITAL. THE HOSPITAL SERVED 106,496 PATIENTS IN 2009. IN 2008, THE HOSPITAL WAS SHUT DOWN A TOTAL OF 8 DAYS AND PATIENTS WERE EVACUATED TO ARKANSAS METHODIST HOSPITAL IN PARAGOULD. THE HOSPITAL SERVES A LARGE PORTION OF CLAY AND GREENE COUNTIES. THEREFORE, IT IS AN URGENT NEED OR IMMINENT THREAT.

**Location Description:**

1206 GORDON DUCKWOTH DRIVE, PIGGOTT, CLAY COUNTY, ARKANSAS.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400080 / PRESCOTT

**Grantee Activity Number:** 79400080

**Activity Title:** PRESCOTT

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400080

**Projected Start Date:**

01/21/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

PRESCOTT

**Projected End Date:**

07/07/2014

**Completed Activity Actual End Date:**

07/07/2014

**Responsible Organization:**

PRESCOTT

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$501,976.20

**Total Budget**

(\$5,073.80)

\$501,976.20

**Total Obligated**

(\$5,073.80)

\$501,976.20

**Total Funds Drawdown**

\$0.00

\$501,976.20

**Program Funds Drawdown**

\$0.00

\$501,976.20



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
PRESCOTT	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

THE PROJECT WILL CONSIST OF RECONSTRUCTING THE DRAINAGE DITCHES AND IMPROVING THE DRAINAGE INFRASTRUCTURE IN THE WEST PINE AND 3RD STREETS; MCRAE PARK AND LAUREL; AND 1ST STREET AREAS OF THE CITY. AS A DIRECT CONSEQUENCE OF THE SEVERE STORMS AND FLOODING ASSOCIATED WITH THE 2008 DISASTER, THE DRAINAGE DITCHES ALONG SOME OF THESE STREETS HAVE COLLAPSED. THE PROJECT IS EXPECTED TO SERVE APPROXIMATELY 1,583 PERSONS, OF WHICH 991 OR 62.6% ARE LMI ACCORDING TO CENSUS TRACT.

### Location Description:

WEST PINE AND 3RD STREETS, MCRAE PARK, AND LAUREL AND 1ST STREETS, PRESCOTT, NEVADA COUNTY, ARKANSAS.

### Activity Progress Narrative:

Due to the flooding associated with the storms of 2008, the City of Prescott suffered collapsed drainage ditches on many of their city streets. This CDBG project consisted of repairing and reconstructing drainage infrastructure. These improvements were along West Pine, 3rd Street, McRae Park, Laurel and 1st Streets and in the Arnold Street and Middle School Area. The residents now have updated and functioning drainage infrastructure. Of the 3866 residents of Prescott, 1861 are considered LMI for a percentage of 50.44%. This project was complete as of 7.7.14. This activity is closed as of 2.13.2015. \$5,073.80 in unused funds have been deobligated.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Project # / Title: 79400085 / Franklin County**

**Grantee Activity Number: 79400085**  
**Activity Title: Franklin County**

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

79400085

**Projected Start Date:**

04/20/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Franklin County

**Projected End Date:**

09/05/2014

**Completed Activity Actual End Date:**

09/05/2014

**Responsible Organization:**

Franklin County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$61,000.00
<b>Total Budget</b>	\$0.00	\$61,000.00
<b>Total Obligated</b>	\$0.00	\$61,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$61,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$40,450.80
<b>Program Income Drawdown</b>	\$0.00	\$20,549.20
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,000.00	\$20,000.00
Franklin County	\$20,000.00	\$20,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of construction of a new bridge on Lone Elm Road to replace a bridge that was washed away due to flood waters in the spring of 2008. The proposed new bridge will provide a safe, permanent and structurally secure new bridge that is designed to withstand high-velocity flood water. Wandering Way Road and the bridge are located in and serve the residents of an unincorporated area of Franklin County. 1300 persons will be served, 685 of whom are LMI (52.55%).

**Location Description:**

Wandering Way Road, Franklin County, Arkansas

**Activity Progress Narrative:**

During the storms of 2008, flood waters washed away several roads and bridges in Franklin County. This project replaced a bridge on Lone Elm Road which is in an unincorporated part of Franklin County. The CDBG funds were used for materials. Franklin County provided the labor on the project. Of the 1300 residents of Franklin County served by this project, 685 are considered LMI for a percentage of 52.55%. This project is now completed as of 9.5.2015. This activity is closed as of 1.21.2015. All funds were used.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	206	479	1300	206/82	479/192	1300/459	52.69

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 79400088 / HIGHFILL

<b>Grantee Activity Number:</b>	<b>79400088</b>
<b>Activity Title:</b>	<b>Highfill</b>

### Activity Category:

Dike/dam/stream-river bank repairs

### Project Number:

79400088

### Projected Start Date:

07/12/2011

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

HIGHFILL

### Projected End Date:

06/01/2014

### Completed Activity Actual End Date:

06/04/2014

### Responsible Organization:

HIGHFILL

## Overall

Total Projected Budget from All Sources

Total Budget

Total Obligated

Jan 1 thru Mar 31, 2015

N/A

(\$653.72)

(\$653.72)

To Date

\$523,866.28

\$523,866.28

\$523,866.28





<b>Total Funds Drawdown</b>	\$0.00	\$523,866.28
<b>Program Funds Drawdown</b>	\$0.00	\$422,207.54
<b>Program Income Drawdown</b>	\$0.00	\$101,658.74
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
HIGHFILL	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The project consists of a drainage improvement along Hutchens Road by removing and replacing a roadway span near the State Highway 12 for the city of Highfill. the project will benefit 560 persons, of which 363 are low to moderate income, thus having an LMI of 64.8%.

### Location Description:

Hutchens Road, South of State Highway 12, City of Highfill, Benton County, Arkansas.

### Activity Progress Narrative:

As a result of the storms of 2008, Hutchens Road in the City of Highfill was closed on multiple occasions due to flooding in the Spring Creek area. This project completed 650 l.f. of drainage improvements and added a box culvert system which will limit the hazards of future storm water drainage. Of the 560 residents of the City of Highfill, 363 are considered LMI for a percentage of 64.8%. The city contributed \$50,000 toward construction contingency and \$75,000 for the design of the system. This project was completed on 6.4.2014. This activity is now closed as of 3.10.2015. Unused funds in the amount of \$653.72 have been deobligated.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	650	650/650

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



---

**Project # / Title: 79400089 / Logan County****Grantee Activity Number: 79400089****Activity Title: Logan County****Activity Category:**

Construction/reconstruction of streets

**Project Number:**

79400089

**Projected Start Date:**

05/03/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Logan County

**Projected End Date:**

02/01/2014

**Completed Activity Actual End Date:**

02/01/2014

**Responsible Organization:**

LOGAN COUNTY

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$269,590.26

**Total Budget**

(\$409.74)

\$269,590.26

**Total Obligated**

(\$409.74)

\$269,590.26

**Total Funds Drawdown**

\$0.00

\$269,590.26

**Program Funds Drawdown**

\$0.00

\$269,590.26

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$125,000.00

\$125,000.00

LOGAN COUNTY

\$125,000.00

\$125,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Remove the bridge that is in poor condition due to age and deterioration and replace the bridge over Thompson Branch on Thompson Bay Road with a professionally designed, new bridge that can accommodate emergency vehicles and other heavy loads and provide safe travel for residents and others who travel Thompson Bay Road.

**Location Description:**

Thompson Bay Road Bridge that spans Thompson Branch, Logan County, Arkansas.

**Activity Progress Narrative:**

As a result of the storms of 2008, the Thompson Bay Bridge had begun to deteriorate which caused emergency vehicles to take longer routes increasing response times. The existing bridge was removed and replaced with a new concrete structure that could accommodate 2 lanes of traffic and is 93' in length. This CDBG project has given this part of the Logan County safer access for traffic and was designed to minimize flooding issues. Logan County participated in this project by contributing \$125,000 toward construction costs. Of the 60 residents affected by this project, 48 are considered LMI for a percentage of 79.17%. This project is now closed as of 2/1/2014. This activity is completed as of 2/3/2015. \$409.74 in unused funds were



deobligated.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Linear feet of Public Improvement		93		93/93

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	14	34	60	14/14	34/33	60/47	80.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 79400095 / Hot Springs

**Grantee Activity Number:** 79400095  
**Activity Title:** Hot Springs

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400095

**Projected Start Date:**

10/17/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Hot Springs

**Projected End Date:**

12/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hot Springs



Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$508,635.20
<b>Total Budget</b>	\$49,065.20	\$508,635.20
<b>Total Obligated</b>	\$49,065.20	\$508,635.20
<b>Total Funds Drawdown</b>	\$229,302.96	\$505,084.65
<b>Program Funds Drawdown</b>	\$229,302.96	\$505,084.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Hot Springs	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The project consists of repairs to failed drainage infrastructure in the city of Hot Springs, located in Garland County. Hot Springs Creek Tunnel runs from Whittington Avenue along and under Central Avenue and opens up again near the Transportation Depot on Broadway Street. The tunnel was originally constructed of stone in the early 1900's and it the only means of conveying storm water from the large drainage basin north of town. After the FEMA declared disasters of 2008, the tunnel was inspected and recommendations were made for the renovations and improvements that are needed to restore the structural integrity and capacity of the tunnel. The City of Hot Springs as a whole has an LMI of 48%, however the block groups where the project is being performed has a combined LMI of 63%.

### Location Description:

Hot Springs Creek Tunnel from Whittington Avenue along and under Central Avenue, Hot Springs, Garland County, Arkansas.

### Activity Progress Narrative:

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



---

**Project # / Title: 79400101 / Humnoke****Grantee Activity Number: 79400101****Activity Title: Humnoke****Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400101

**Projected Start Date:**

07/13/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Humnoke

**Projected End Date:**

01/15/2012

**Completed Activity Actual End Date:****Responsible Organization:**

Humnoke

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$1,060,000.00

**Total Budget**

\$0.00

\$1,060,000.00

**Total Obligated**

\$0.00

\$1,060,000.00

**Total Funds Drawdown**

\$8,400.00

\$777,188.55

**Program Funds Drawdown**

\$8,400.00

\$776,207.71

**Program Income Drawdown**

\$0.00

\$980.84

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of a \$1,060,000 grant to the City of Humnoke for the construction of a Floodwater Storage Reservoir. The proposed project will occur along Highway 65 and benefit 189 individuals, 100% of which are low to moderate income. The project includes modification of existing drainage outlet structures, removal of vegetation and debris from existing ditches, and replacement of existing driveway and culverts which will mitigate flooding in the City.

**Location Description:**

Highway 189, Humnoke, Lonoke County, Arkansas

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400105 / Clarendon

**Grantee Activity Number:** 79400105

**Activity Title:** Clarendon

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400105

**Projected Start Date:**

05/27/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Clarendon

**Projected End Date:**

10/21/2014

**Completed Activity Actual End Date:**

10/21/2014

**Responsible Organization:**

Clarendon

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$802,210.66

**Total Budget**

(\$332.34)

\$802,210.66

**Total Obligated**

(\$332.34)

\$802,210.66

**Total Funds Drawdown**

\$0.00

\$802,210.66

**Program Funds Drawdown**

\$0.00

\$790,629.66



<b>Program Income Drawdown</b>	\$0.00	\$11,581.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Clarendon	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The project consists of replacement of a portion of the East side of Clarendon's Wastewater system. Clarendon was hard hit by storms in 2008 and Monroe County was declared a Presidential Disaster Area (1751). Since the damages occurred, the problems have gotten progressively worse and the city has been forced to spend thousands of dollars for the temporary repairs. There has been evidence of collapsed ground, particularly around manholes. In August of 2010, Clarendon received a partial grant/partial loan from USDA Rural Services to repair the Wastewater system on the West side of Clarendon. Clarendon's current population is 1,708 of whom 51.1% (873 persons) are LMI.

### Location Description:

East side of Clarendon, Monroe County, Arkansas.

### Activity Progress Narrative:

During the storms of 2008, the City of Clarendon was hit hard by the heavy rains and storm related damage. The wastewater system was in dire need of repair and reconstruction. This project has replaced the collection system east of the railroad tracks with a low pressure system since it was the more efficient way to repair the storm damage and prevent future problems. It has also repaired collapsing ground around manholes and allow for flushing of toilets. Of the 1595 residents of Clarendon 815 are considered LMI for a percentage of 51.05%. This project was completed on 10/21/2014. This activity was closed 2/4/2015. Unused funds in the amount of \$332.34 have been deobligated.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	6000	6000/6000

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	245	570	1595	245/245	570/570	1595/1595	51.10

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 79400108 / WALDRON**

**Grantee Activity Number: 79400108**

**Activity Title: Waldron**

**Activity Category:**

Dike/dam/stream-river bank repairs

**Activity Status:**

Under Way

**Project Number:**

79400108

**Project Title:**

WALDRON

**Projected Start Date:**

05/20/2011

**Projected End Date:**

02/29/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

WALDRON

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$400,000.00

**Total Budget**

\$0.00

\$400,000.00

**Total Obligated**

\$0.00

\$400,000.00

**Total Funds Drawdown**

\$204,330.00

\$300,905.00

**Program Funds Drawdown**

\$204,330.00

\$300,905.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Project will consist of channelizing the main drainage channel that carries surface water run-off from a 586 acre basin in the Sevier Street area in the City of Waldron. - 1. Survey the affected area. 2. Analyze the drainage path using engineering techniques and software known as HEC-RAS. 3. Once problem has been identified, a plan to implement the needed improvements will be determined. 4. Drainage easements will be drafted and acquired. 5. Construction drawing will then be prepared to put the plan into effect. 6. Once bid the city will endeavor to complete as much as funding will allow with the intent to complete the remaining improvements as funds are available.

**Location Description:**





45 miles south of Fort Smith and 35 miles north of Mena, in Waldron, Scott County, Arkansas.

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** 79400116 / Higginson

**Grantee Activity Number:** 79400116

**Activity Title:** Higginson

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400116

**Projected Start Date:**

07/19/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Higginson

**Projected End Date:**

09/11/2014

**Completed Activity Actual End Date:**

09/11/2014

**Responsible Organization:**

Higginson



Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$404,617.87
Total Budget	(\$912.13)	\$404,617.87
Total Obligated	(\$912.13)	\$404,617.87
Total Funds Drawdown	\$0.00	\$404,617.87
Program Funds Drawdown	\$0.00	\$404,617.87
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Higginson	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### Activity Description:

The project consists of repairing and rebuilding the collection wastewater system to eliminate the excessive infiltration and inflow. Presently the City of Higginson is treating an average of three times more water than the actual wastewater generated, which is due to the excessive inflow and infiltration. With all the flooding of the past couple of years, the inflow problem seems to have gotten more serious. Construction will consist of rebuilding the sewer collection system including repairs to customer service lines.

### Location Description:

Higginson, White County, Arkansas.

### Activity Progress Narrative:

Due to the storms of 2008, the City of Higginson's wastewater treatment facility received an excessive amount of water inflow and infiltration which caused the system to become damaged. This project involved two phases. The first phase discovered the damage and cause of the continuing infiltration problems and the second repaired and rebuilt the sewer collection system and customer lines. USDA contributed \$673,150 toward the costs associated with construction, legal and surveys. Of the 378 residents of Higginson, 219 are considered LMI for a percentage of 57.93%. This project was completed on 9.11.2014. This activity is closed as of 3.26.2015. Unused funds in the amount of \$912.13 were deobligated.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	22830	22830/22830

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	66	153	378	66/66	153/153	378/378	57.94

### Activity Locations

No Activity Locations found.



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

### Project # / Title: 79400126 / Pine Bluff

**Grantee Activity Number:** 79400126

**Activity Title:** Pine Bluff

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400126

**Projected Start Date:**

07/11/2011

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Pine Bluff

**Projected End Date:**

02/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pine Bluff

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$886,120.00
<b>Total Budget</b>	\$0.00	\$886,120.00
<b>Total Obligated</b>	\$0.00	\$886,120.00
<b>Total Funds Drawdown</b>	\$227,976.01	\$377,870.32
<b>Program Funds Drawdown</b>	\$227,976.01	\$377,870.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

#### Activity Description:

The project consists of widening of an outlet that is located on Walker Lake. This lake is located in Pine Bluff, Arkansas adjacent to the University of Arkansas Pine Bluff campus and east of US Highway 79 North. Unprecedented rainfall during the FEMA-declared natural disaster #1751 uncovered a need for extensive, city-wide flood mitigation measures. Storm water drainage systems were found to be inadequate to move flood waters rapidly enough to prevent excessive flooding in streets, damage to property, and subsequent risks to public safety. The proposed outlet will be enlarged to 20 feet and construction will



also include a reinforced-concrete wall on the spillway. The enlarged size of the spillway will allow for increased drainage in the event of excessive rainfall, thusly preventing flooding of the surrounding area. The project is located in Census Tract 5.02, which is 67.14% LMI and Census Tract 17, which is 56.26% LMI.

### Location Description:

This lake is located in Pine Bluff, Arkansas adjacent to the University of Arkansas Pine Bluff campus and east of US Highway 79 North. Pine Bluff, Jefferson County, Arkansas.

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 79400130 / Jefferson County**

**Grantee Activity Number: 79400130**

**Activity Title: Jefferson County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400130

**Projected Start Date:**

10/20/2011

**Benefit Type:**

Direct ( Person )

**Activity Status:**

Completed

**Project Title:**

Jefferson County

**Projected End Date:**

08/20/2012

**Completed Activity Actual End Date:**

08/20/2012



**National Objective:**

Urgent Need

**Responsible Organization:**

Jefferson County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$56,652.50
<b>Total Budget</b>	(\$9,347.50)	\$56,652.50
<b>Total Obligated</b>	(\$9,347.50)	\$56,652.50
<b>Total Funds Drawdown</b>	\$0.00	\$56,652.50
<b>Program Funds Drawdown</b>	\$0.00	\$56,652.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson County	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of the purchase and installation of an emergency generator. The lack of a generator on a water supply well is considered to be a serious and imminent threat upon the health and welfare to the 6,125 persons who are customers buy the Watson Chapel Water Association in Jefferson County.

**Location Description:**

Watson Chapel Water Association in Jefferson County, Arkansas

**Activity Progress Narrative:**

As a result of the storms of 2008, Jefferson County's Watson Chapel Water Association experienced numerous power outages. These outages were an Imminent Threat to Health/Welfare because of the risk of pollution in the drinking water and lack of basic necessities. This project purchased a 150 kW Kohler Emergency Generator for the #3 well which will provide power during any future power outages thus alleviating the threat to the residents. Of the 23,897 citizens of Jefferson County, 2,693 are consider LMI. This project was completed on 8.20.2012. This activity is now closed as of 3.19.2015. Unused funds in the amount of \$9,347.50 have been deobligated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	1	1/1

**Beneficiaries Performance Measures**

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>	
<b># of Persons</b>	808	1885	23897	808/808	1885/1885	23897/23897	11.27



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: 79400136 / Phillips County

**Grantee Activity Number:** 79400136

**Activity Title:** Phillips County

**Activity Category:**

Clearance and Demolition

**Project Number:**

79400136

**Projected Start Date:**

07/29/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

Phillips County

**Projected End Date:**

07/15/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Phillips County

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

**Total Budget**

N/A

\$268,620.00

**Total Obligated**

\$0.00

\$268,620.00

**Total Funds Drawdown**

\$0.00

\$268,620.00

**Program Funds Drawdown**

\$126,360.00

\$126,360.00

**Program Income Drawdown**

\$126,360.00

\$126,360.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

### Activity Description:



The project consists of the demolition of a dilapidated jail located in the downtown Helena/West Helena area. The jail is in severe decay and has become an eyesore to the community. During the heavy rain and winds of the 2008 disaster, the building sustained more damage, resulting in numerous unstable bricks. After a recent inspection by a specialist, it was found that the building contained lead paint which is a health hazard. The present building is contributing to slum and blight in the surrounding area.

### Location Description:

626 Cherry Street, Helena, Phillips County, Arkansas.

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** 79400150 / Mayflower

**Grantee Activity Number:** 79400150

**Activity Title:** Mayflower

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400150

**Projected Start Date:**

08/10/2011

**Benefit Type:**

**Activity Status:**

Completed

**Project Title:**

Mayflower

**Projected End Date:**

09/05/2013

**Completed Activity Actual End Date:**



Area ( )

09/05/2013

**National Objective:**

**Responsible Organization:**

Urgent Need

Mayflower

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$303,246.15
<b>Total Budget</b>	(\$1,265.85)	\$303,246.15
<b>Total Obligated</b>	(\$1,265.85)	\$303,246.15
<b>Total Funds Drawdown</b>	\$0.00	\$303,246.15
<b>Program Funds Drawdown</b>	\$0.00	\$303,246.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,000.00	\$9,000.00
Mayflower	\$9,000.00	\$9,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of drainage improvements and repairs of a dike breach located adjacent to Jackson Circle and a drainage swale located at Northside Drive and Fredrick Circle. These two drainage facilities continue to erode during rain events and are now negatively impacting many homes as well as a drainage ditch. The project is considered to be a serious and imminent threat to the welfare and safety of 2,257 residents of Mayflower due to the continued damage the flooding could cause to the area.

**Location Description:**

Jackson Circle, Northside Drive and Fredrick Circle, Mayflower, Faulkner County, Arkansas.

**Activity Progress Narrative:**

The Storms of 2008 severely damaged two drainage facilities in the City of Mayflower. An earthen 500 foot dike was breached which caused it to erode to ground level and a second 400 foot swale also eroded which caused water to rise up to the foundations of houses. This was an Imminent Threat to the residents. CDBG funds were used to beach and repair the dike along with construction of a high water relief structure, as well as reshaping and regrading of the drainage swale channel and two roadway crossings. Debris and vegetation was cleared. This project has made major improvements to the drainage in the area. 2,234 residents of Mayflower have benefited from this project, of which 981 are considered LMI. This project was completed on 9.5.2013. This activity is now closed on 1.13.2015. The deobligation amount is \$1,265.85

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	900	900/900





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400154 / Reed

**Grantee Activity Number:** 79400154

**Activity Title:** Reed

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400154

**Projected Start Date:**

07/04/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Reed

**Projected End Date:**

10/19/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Reed

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2015

N/A

### To Date

\$925,233.00

**Total Budget**

\$0.00

\$925,233.00

**Total Obligated**

\$0.00

\$925,233.00

**Total Funds Drawdown**

\$72,057.50

\$719,460.00

**Program Funds Drawdown**

\$72,057.50

\$719,460.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

**Activity Description:**

The project consists of the replacement of sewer lines and the relining of man holes to stop storm water infiltration into the sanitary sewer collection line. During FEMA declared disaster #1751, inflow into the collection system exceeded 350% of normal. The City of Reed is served by the City of Tillar’s sewer treatment facility. As a result Reed pays for the number of gallons treated, therefore the more filtration and inflow the system receives, the greater the cost. The City of Reed has a very urgent need to correct these problems in order to bring their operational costs in line and be able to maintain affordable rates. This project will be serving 275 persons, 74% of whom (204) are LMI.

**Location Description:**

Reed, Desha County, Arkansas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 79400156 / Crossett**

**Grantee Activity Number: 79400156**

**Activity Title: Crossett**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

79400156

**Project Title:**

Crossett



**Projected Start Date:**

09/08/2011

**Projected End Date:**

06/07/2012

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

Crossett

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$629,292.00

**Total Budget**

\$0.00

\$629,292.00

**Total Obligated**

\$0.00

\$629,292.00

**Total Funds Drawdown**

\$47,107.04

\$546,938.00

**Program Funds Drawdown**

\$47,107.04

\$546,938.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of removing and replacing a drainage culvert from Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett. The drainage culvert has become overwhelmed from the amount of flooding and caused breeches and erosion in the drainage system. These breeches have caused sink holes which is affecting the underground utilities around the drainage site due to a loss of structure function and could ultimately cause an interruptions in power and sewer services. A lack of these services is considered to be an imminent health and welfare threat to the 6,097 residents in the City of Crossett.

**Location Description:**

Waterwell and 13th Street between Elm and Cedar Streets in the city of Crossett, Ashley County, Arkansas.

**Activity Progress Narrative:****Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400157 / McGehee

**Grantee Activity Number:** 79400157

**Activity Title:** McGehee

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400157

**Projected Start Date:**

08/04/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

McGehee

**Projected End Date:**

05/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

MCGEHEE

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

N/A

\$232,813.00

**Total Budget**

\$0.00

\$232,813.00

**Total Obligated**

\$0.00

\$232,813.00

**Total Funds Drawdown**

\$45,180.84

\$226,704.10

**Program Funds Drawdown**

\$45,180.84

\$226,704.10

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of the rerouting of the force main discharge point of the City of McGhee’s sewer system. The Freidman Street Pump Station currently discharges into an existing gravity sewer main. The point of the discharge is somewhat shallow and the gravity line is at minimum grade. During excessive rainfall events, like that of the FEMA declared disaster #1751, the gravity line becomes overwhelmed and backs up into residences. There are also several other residences that commonly have reduced function. This raises a very significant health issue. The flooding that occurred during the 2008 Flood Disasters have worsened the condition and this issue continues to plague the City.

**Location Description:**

Freidman Street Pump Station, McGehee, Desha County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 79400169 / Pulaski County**

**Grantee Activity Number: 79400169**

**Activity Title: Pulaski County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way



**Project Number:**

79400169

**Projected Start Date:**

10/28/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Project Title:**

Pulaski County

**Projected End Date:**

04/23/2012

**Completed Activity Actual End Date:****Responsible Organization:**

Pulaski County

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$255,152.00

**Total Budget**

\$0.00

\$255,152.00

**Total Obligated**

\$0.00

\$255,152.00

**Total Funds Drawdown**

\$19,970.10

\$251,585.35

**Program Funds Drawdown**

\$19,970.10

\$251,585.35

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of a sewer rehabilitation at the Red Oak Sewer System in the Higgins Community, on the north side of Wrightsville, in Pulaski County. The project will benefit 1,070 persons, of which 810 are low to moderate income, thus having an LMI of 75.7%.

**Location Description:**

Luther Lane, Wilbur Drive and Wilbur Court in the Higgins Community, on the north side of Wrightsville, in Pulaski County, Arkansas.

**Activity Progress Narrative:****Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400175 / McCaskill

**Grantee Activity Number:** 79400175

**Activity Title:** McCaskill

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

79400175

**Projected Start Date:**

11/21/2011

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

McCaskill

**Projected End Date:**

08/06/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

McCaskill

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2015

N/A

### To Date

\$208,000.00

**Total Budget**

\$0.00

\$208,000.00

**Total Obligated**

\$0.00

\$208,000.00

**Total Funds Drawdown**

\$1,595.90

\$207,000.00

**Program Funds Drawdown**

\$1,595.90

\$207,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of a downtown revitalization project to demolish a dilapidated structure and replace it with a 1,070 square foot building and be for public use as a community center located at South 3rdStreet and Main Street in the City of McCaskill. The project will provide service to 84 persons, 46 of which are low to moderate income resulting in a 54.8% low to moderate income benefit.

**Location Description:**

South 3rd and Main Street, McCaskill, Hempstead County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 79400183 / Randolph County**

**Grantee Activity Number: 79400183**

**Activity Title: Randolph County**

**Activity Category:**

Dike/dam/stream-river bank repairs

**Activity Status:**

Under Way

**Project Number:**

79400183

**Project Title:**

Randolph County





**Projected Start Date:**

10/14/2011

**Projected End Date:**

06/15/2012

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

RANDOLPH COUNTY

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$704,835.00
<b>Total Budget</b>	\$0.00	\$704,835.00
<b>Total Obligated</b>	\$0.00	\$704,835.00
<b>Total Funds Drawdown</b>	\$1,000.00	\$700,185.00
<b>Program Funds Drawdown</b>	\$1,000.00	\$700,185.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of repairs to the Running Lake Drainage District in Randolph County. The District is bounded by Current River on the east, the Ozark foothills on the west, State Highway 328 on the north and the south line of Sections 16, 17 & 18 on the south and contains approximately 21,720 acres. The area drains by gravity into the Fourche River approximately 28 miles from its confluence with the Black River. The District's drainage facilities consists of approximately two miles of open ditches and 35 structures. Rapid runoff from the adjacent Ozark foothills causes chronic field and road flooding. Unusually heavy rains associated with the 2008 disaster washed fields and silted the ditches, reducing their capacity and causing severe field flooding. Excess water resulting from poor drainage, restricts the timing of planting, tillage, harvesting and the efficient utilization of labor and equipment. Several county roads are also frequently flooded and made impassible.

**Location Description:**

Running Lake Drainage District in Randolph County, Arkansas

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures found.****Beneficiaries Performance Measures****No Beneficiaries Performance Measures found.**

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** 79400187 / Madison

**Grantee Activity Number:** 79400187

**Activity Title:** Madison

### Activity Category:

Rehabilitation/reconstruction of a public improvement

### Project Number:

79400187

### Projected Start Date:

01/09/2012

### Benefit Type:

Direct ( Person )

### National Objective:

Low/Mod

### Activity Status:

Completed

### Project Title:

Madison

### Projected End Date:

08/15/2014

### Completed Activity Actual End Date:

08/15/2014

### Responsible Organization:

Madison

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

**Total Budget**

N/A

\$50,436.40

**Total Obligated**

\$0.00

\$50,436.40

**Total Funds Drawdown**

\$0.00

\$52,071.00

**Program Funds Drawdown**

\$8,613.00

\$50,436.40

**Program Income Drawdown**

\$5,954.26

\$47,777.66

**Program Income Received**

\$2,658.74

\$2,658.74

**Total Funds Expended**

\$0.00

\$0.00

Madison

\$0.00

\$0.00

**Match Contributed**

\$67,500.00

\$67,500.00

### Activity Description:



The project consists of the replacement of a rural wooden bridge on Gore Street and the replacement of sidewalks on Jackson and Second Street in the City of Madison. Due to extensive flooding caused by the 2008 FEMA declared disasters, the bridge and sidewalks continue to deteriorate. Extended rains and numerous floods have eroded the dirt base under the 50 year old bridge making it unstable. This road is used by both local and commercial traffic. The continuing decline of the sidewalk makes the area unsafe for pedestrians. This project will be serving 987 persons, 65% of whom (641) are LMI

### Location Description:

Jackson and Second Street in the City of Madison, St. Francis County, Arkansas

### Activity Progress Narrative:

During the storms of 2008, extensive flooding and erosion damaged the dirt base under the Gore Street wooden bridge and caused buckling in the sidewalks that line Jackson and Second Streets in the City of Madison. This project replaced the unstable wooden bridge with box culverts and asphalt surface cover and added guardrails for extra safety. Jackson Streets received 400 l.f. of sidewalk and Second Street received 1,000 l.f. of sidewalk to make them safe to use. USDA contributed \$67,500 toward replacing the bridge. Of the 870 residents of Madison, 641 are considered LMI for a LMI of 51.93%. This project was completed on 8.15.2014. This activity is now closed as of 4.6.2015. Unused funds in the amount of \$1,634.60 have been deobligated.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	1400	1400/1400

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	192	449	870	192/192	449/449	870/870	73.68

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 79400190 / Jacksonport**

**Grantee Activity Number: 79400190**  
**Activity Title: Jacksonport**



**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400190

**Projected Start Date:**

02/14/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Jacksonport

**Projected End Date:**

03/01/2013

**Completed Activity Actual End Date:****Responsible Organization:**

Jacksonport

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$464,450.00
<b>Total Budget</b>	\$0.00	\$464,450.00
<b>Total Obligated</b>	\$0.00	\$310,450.00
<b>Total Funds Drawdown</b>	\$15,400.00	\$26,500.00
<b>Program Funds Drawdown</b>	\$15,400.00	\$26,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jacksonport	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists installing a storm water pump station in order to control flooding and improve drainage in the city of Jacksonport. The Ike II hurricane of 2008 resulted in major flooding and significant damage to several residents. The installation of a storm water pump near an existing flood gate in the levee would drain a 3,000+ acre area and would prevent flooding in the low lying areas. When the river rises to the point that the levee flood gate is closed, the pump will start to remove the water on the land side of the levee. The City of Jacksonport is in critical need for the pump station in order to control flooding and prevent drastic damage to the area. The project will benefit the entire populous of Jacksonport with 232 persons, of which 162 are LMI, resulting in a LMI of 69.8%.

**Location Description:**

The levee in Jacksonport, Jackson County, Arkansas

**Activity Progress Narrative:**

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400192 / Woodruff County

**Grantee Activity Number:** 79400192

**Activity Title:** Woodruff County

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400192

**Projected Start Date:**

02/27/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Woodruff County

**Projected End Date:**

10/25/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

WOODRUFF COUNTY

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$340,825.00

**Total Budget**

\$0.00

\$340,825.00

**Total Obligated**

\$0.00

\$340,825.00

**Total Funds Drawdown**

\$74,700.00

\$321,567.73

**Program Funds Drawdown**

\$74,700.00

\$321,567.73



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of the reconstruction of drainage ditches located both north and south of the City of McCrory in Woodruff County. These two areas have been dealing with flooding issues as a direct result from the 2008 storms when several drainage ditches were washed out. The saturation of water caused homes, roads and the Woodruff County Nursing Home to become flooded, thus making it difficult to travel within the county. The project will provide service to 8,741 persons, 4,458 of which are low to moderate income resulting in a 51% low to moderate income benefit.

**Location Description:**

Drainage ditches located both north and south of the City of McCrory in Woodruff County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 79400194 / Cleveland County**

**Grantee Activity Number: 79400194**  
**Activity Title: Cleveland County**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400194

**Projected Start Date:**

03/07/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Cleveland County

**Projected End Date:**

12/05/2015

**Completed Activity Actual End Date:**

12/05/2013

**Responsible Organization:**

CLEVELAND COUNTY

**Overall**

	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$367,376.80
<b>Total Budget</b>	(\$4,023.20)	\$367,376.80
<b>Total Obligated</b>	(\$4,023.20)	\$367,376.80
<b>Total Funds Drawdown</b>	\$0.00	\$367,376.80
<b>Program Funds Drawdown</b>	\$0.00	\$367,376.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
CLEVELAND COUNTY	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of replacing water supply lines damaged from exposure in a portion of Cleveland County. During the hurricanes Ike and Gustav, Cleveland county received a large amount of rainfall and flooding in certain areas which caused soil to erode along the right of way passages leaving service lines exposed to traffic and freezing weather. Many of those exposed service lines have erupted. These unscheduled repairs have depleted the Water Association's maintenance funds as well as placing an extra load on the filtering system due to excess water flowing through the leaks. Cleveland county User's Association is asking for grant funds to help maintain the vital flow of water to its customers (approximately 50% of the County).

**Location Description:**

Mt. Lebanon Road, Dunkeffie Road, Gun Club Road, Conners Road, Bunn McGriff Road, Hasting Camp Road, Hogan Road, Owens Road, Brushy Creek Road, Banks Road, Cross Roads Road, Unionville Road, Prairie Road, in Cleveland County, Arkansas.

**Activity Progress Narrative:**

Due to the storms of 2008, Cleveland County received a large amount of rainfall and flooding which caused erosion along water line right of ways. This left the service lines and culverts exposed to damage from traffic and freezing. This was an Imminent Threat to Health and Welfare. The CDBG funds reconstructed and repaired these water lines. Of the 8,689 residents of Cleveland County, 2162 are considered LMI for a percentage of 37.99%. This project was completed as of 12.5.2013. This activity is now closed as of 1.15.2015. The deobligation amount is \$4,203.20.

## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	649	1513	8689	649/649	1513/1513	8689/8689	24.88

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 79400200 / Batesville

**Grantee Activity Number:** 79400200

**Activity Title:** Batesville

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

79400200

**Projected Start Date:**

03/13/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Batesville

**Projected End Date:**

07/15/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Batesville

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Jan 1 thru Mar 31, 2015**

N/A

\$0.00

**To Date**

\$431,390.00

\$431,390.00





<b>Total Obligated</b>	\$0.00	\$431,390.00
<b>Total Funds Drawdown</b>	\$218,000.00	\$339,900.00
<b>Program Funds Drawdown</b>	\$218,000.00	\$337,241.26
<b>Program Income Drawdown</b>	\$0.00	\$2,658.74
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of construction of a Workforce Training Center on the campus of the University of Arkansas community College at Batesville (UACCB) to serve the north central region of the state. Local officials met with UACCB representatives and together developed the proposed Workforce Training Center which will serve many training needs within the region. Examples of training programs include the Firefighters training certification, EMT certification, FAA Aviation Certification, Allied Health certification, Industrial Technology, Welding, Hazardous Materials and Safety training. the facility will consist of four structures, including a classroom, a training building, a burn building, and a smoke maze. The Training Center will be constructed on one acre of land on the UACCB campus and UACCB will be responsible for the operation and maintenance of the Center.

**Location Description:**

2005 white Drive, Batesville, Independence County, Arkansas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



**Project # / Title: 79400202 / Garland**

**Grantee Activity Number: 79400202**

**Activity Title: Garland**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400202

**Projected Start Date:**

04/26/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Garland

**Projected End Date:**

07/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Garland

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$103,500.00

**Total Budget**

\$0.00

\$103,500.00

**Total Obligated**

\$0.00

\$103,500.00

**Total Funds Drawdown**

\$3,715.00

\$6,215.00

**Program Funds Drawdown**

\$3,715.00

\$6,215.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of the rehabilitation of the two water wells in the town of Garland. Well #1 has been out of service for many years. This project would return Well #1 to service. Well #2 has been reliable, but this project would add a generator and do electrical repairs to Well #2. Garland has a population of 352 residents, 64% of whom (225 persons) are considered LMI.

**Location Description:**

City of Garland, Miller County, Arkansas

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400203 / Nashville

**Grantee Activity Number:** 79400203

**Activity Title:** Nashville

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400203

**Projected Start Date:**

04/02/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Nashville

**Projected End Date:**

10/31/2012

**Completed Activity Actual End Date:**

10/31/2012

**Responsible Organization:**

Nashville

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$33,000.00

**Total Budget**

(\$5,300.00)

\$33,000.00

**Total Obligated**

(\$5,300.00)

\$33,000.00

**Total Funds Drawdown**

\$0.00

\$33,000.00

**Program Funds Drawdown**

\$0.00

\$32,800.00



<b>Program Income Drawdown</b>	\$0.00	\$200.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Nashville	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The project proposes to undertake necessary construction to complete drainage improvements in the City of Nashville. The current drainage infrastructure of the city is inadequate to support sustained rains and flooding events. As a result of the 2008 storms, the City of Nashville experienced high influent flows to the wastewater treatment plant. The plant was unable to handle the high volume of rainfall, resulting in severe flooding and erosion. The community is at an economic disadvantage with inadequate wastewater treatment capacity to existing infrastructure, residences, and businesses in the City. There is an imminent threat of the wastewater treatment plant failing, causing multiple hazards to the community. In addition to this project qualifying for funding based on urgent need, the city of Nashville believes that this project satisfies the additional requirement as being for the "long term economic recovery of an affect County or Community."

### Location Description:

City of Nashville, Howard County, Arkansas.

### Activity Progress Narrative:

As a result of the storms of 2008, the City of Nashville experienced flooding in and around the waste treatment facility which caused an imminent threat of the facility failing. The CDBG funds have been used to complete drainage improvements to the levees surrounding the facility. This project has alleviated the threat of flooding and high influent flows and will make the area infrastructure more resilient in future storms. 1,100 feet of levees around the facility have been repaired and strengthened. Of the 4,627 residents of Nashville, 2,371 are considered to be LMI for a percentage of 51.29%. This project is now completed as of 10/31/2012. This activity is now closed as of 1/28/2015. The deobligation amount is \$5,300.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	1100	1100/1100

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	711	1660	4627	711/740	1660/1728	4627/4878	51.24

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources****Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 79400208 / Wilmar****Grantee Activity Number: 79400208****Activity Title: Wilmar****Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Completed

**Project Number:**

79400208

**Project Title:**

Wilmar

**Projected Start Date:**

04/23/2012

**Projected End Date:**

09/12/2013

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

09/12/2013

**National Objective:**

Low/Mod

**Responsible Organization:**

Wilmar

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$480,771.66

**Total Budget**

(\$216,253.34)

\$480,771.66

**Total Obligated**

(\$216,253.34)

\$480,771.66

**Total Funds Drawdown**

\$0.00

\$480,771.66

**Program Funds Drawdown**

\$0.00

\$480,771.66

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Wilmar

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of replacing two damaged bridges in the City of Wilmar. The City's railroad system blocks all bridges in town resulting in no access to the only major highway nearby. After an August 2006 train derailment, officials witnessed the dangerous possibilities of emergency crews not having easy access into and out of the City. The 13thStreet Bridge is strategically located and would allow access to Highway 278 for emergency personnel in the event of a stalled or derailed train during emergency situations. The 6thStreet Bridge serves an area between the railroad track and major drainage ditch. With this area prone to such heavy flooding, the repair of the 6thStreet Bridge will allow Wilmar citizens quicker access to higher ground. The project will benefit the entire populous of Wilmar with 511 persons, of which 342 are LMI, resulting in a LMI of 67.2%



## Location Description:

13th Street Bridge, Wilmar, Drew County, Arkansas.

## Activity Progress Narrative:

Due to the heavy flooding during the storms of 2008, the City of Wilmar realized that two of their bridges were in flood prone areas. These bridges are the primary points of ingress and egress for the city and in an flooding emergency, access to higher ground. The 6th Street bridge has been replaced. The 13th Street bridge which has been replaced is in a strategic location for an evacuation route. All the 511 residents of Wilmar have benefitted from these replacements, of which 342 are considered LMI for a percentage of 66.98%. This project was completed on 9.12.2013. This activity is now closed 3.2.2015. Unused funds in the amount of \$216,253.34 have been deobligated.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	930	930/930

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	103	239	511	103/103	239/239	511/511	66.93

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title: 79400209 / Emmet**

**Grantee Activity Number: 79400209**

**Activity Title: Emmet**

**Activity Category:**

Construction/reconstruction of water lift stations

**Activity Status:**

Completed

**Project Number:**

**Project Title:**



79400209

Emmet

**Projected Start Date:**

04/10/2012

**Projected End Date:**

05/02/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

05/02/2013

**National Objective:**

Low/Mod

**Responsible Organization:**

Emmet

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$21,321.00

**Total Budget**

\$0.00

\$21,321.00

**Total Obligated**

\$0.00

\$22,321.00

**Total Funds Drawdown**

\$0.00

\$21,321.00

**Program Funds Drawdown**

\$0.00

\$21,321.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Emmet

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of installing a generator and public water supply in the emergency shelter in Emmet. The shelter was previously built as an elementary school shelter but used as additional classroom space. The school has since closed the school. Renovations are being made to this shelter for public use but lack a generator and public water supply. The proposed generator and public water supply will provide a water supply to the public and a backup electrical system until power can be restored in the event of inclement weather conditions. The project will benefit the entire populous of Emmet with an area population of 518, of which 269 are LMI, resulting in a LMI% of 51.9%.

**Location Description:**

Emmet, Nevada County, Arkansas.

**Activity Progress Narrative:**

During the storms of 2008, the City of Emmet became aware of the need for a back up electrical system and water supply for their emergency shelter. This project provided funds to purchase a 120/240 Natural Gas Custom Generator and water cooler in order to provide for the public who would gather in the shelter during inclement weather conditions. Of the 518 residents of the City of Emmet, 269 are considered LMI for a 52.03%. This project was completed on 5.2.2013. This activity is closed as of 4.7.2015. Unused funds in the amount of \$1,000.00 have been deobligated.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 79400213 / Cabot

<b>Grantee Activity Number:</b>	<b>79400213</b>
<b>Activity Title:</b>	<b>Cabot</b>

### Activity Category:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

79400213

### Projected Start Date:

03/19/2012

### Benefit Type:

Direct ( Person )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Cabot

### Projected End Date:

03/15/2013

### Completed Activity Actual End Date:

### Responsible Organization:

Cabot

## Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$811,000.00





<b>Total Budget</b>	\$0.00	\$811,000.00
<b>Total Obligated</b>	\$0.00	\$811,000.00
<b>Total Funds Drawdown</b>	\$38,917.50	\$83,259.38
<b>Program Funds Drawdown</b>	\$38,917.50	\$83,259.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of stabilizing the drainage system in the Diamond Creek area in the City of Cabot in order to control flooding and improve drainage. The City of Cabot is seeking relief from flooding conditions in the southern part of the city; the 2008 flooding events caused major erosion damage and subsequent siltation problems within the drainage system. The project included paving ditches throughout the length of the drains, removing sediment from existing storm water detention ponds, and constructing concrete headwalls on the existing drainage structure. The improvements outlined herein will provide adequate storm water drainage facilities to greatly reduce the flooding conditions. In order to prevent further erosion damage, it is necessary to provide erosion control measures throughout the drainage system. The erosion represents an imminent threat to existing infrastructure, residences and businesses in the vicinity of the drainage system.

**Location Description:**

The City of Cabot, Lonoke County, Arkansas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Project # / Title: 79400215 / Amagon**

**Grantee Activity Number: 79400215**  
**Activity Title: Amagon**

**Activity Category:**  
Construction/reconstruction of streets  
**Project Number:**  
79400215  
**Projected Start Date:**  
04/17/2012  
**Benefit Type:**  
Area ( )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Completed  
**Project Title:**  
Amagon  
**Projected End Date:**  
02/12/2015  
**Completed Activity Actual End Date:**  
02/12/2015  
**Responsible Organization:**  
Amagon

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$194,025.85
<b>Total Budget</b>	(\$8,631.15)	\$194,025.85
<b>Total Obligated</b>	(\$8,631.15)	\$194,025.85
<b>Total Funds Drawdown</b>	\$58,025.85	\$194,025.85
<b>Program Funds Drawdown</b>	\$58,025.85	\$194,025.85
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Amagon	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of street paving and drainage improvements in the Town of Amagon and entails re-compacting, paving and ditch improvements on West Front Street. West Front Street is a major street in Amagon that leads to the birthplace of the current Governor Mike Beebe. The street also serves as a school bus and mail route and becomes impassable during heavy rains because of poor drainage and streets being made of either dirt or gravel.

**Location Description:**

226 Front Street, Amagon, Jackson County, Arkansas.

**Activity Progress Narrative:**

During the storms of 2008, the streets in the City of Amagon became impassable due to poor drainage on the dirt/gravel roads. This project paved West Front and Howard Streets. Also, these roads were re-compacted and ditch improvements were made for better drainage which allows for vehicle traffic to continue even during times of heavy rainfall. Of the 95 residents of Amagon, 61 are considered LMI for a percentage of 64.15%. This project was completed on 2/12/2015. This activity is now closed as of 3.18.2015. Unused funds in the amount of \$8,631.15 have been deobligated.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	102	102/102

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 79400218 / Fulton

<b>Grantee Activity Number:</b>	<b>79400218</b>
<b>Activity Title:</b>	<b>Fulton</b>

### Activity Category:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

79400218

### Projected Start Date:

04/30/2012

### Benefit Type:

Area ( )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Fulton

### Projected End Date:

02/28/2013

### Completed Activity Actual End Date:

### Responsible Organization:

Fulton

## Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2015

N/A

To Date

\$197,000.00



<b>Total Budget</b>	\$10,500.00	\$197,000.00
<b>Total Obligated</b>	\$10,500.00	\$197,000.00
<b>Total Funds Drawdown</b>	\$4,127.50	\$36,533.55
<b>Program Funds Drawdown</b>	\$1,468.76	\$33,874.81
<b>Program Income Drawdown</b>	\$2,658.74	\$2,658.74
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The project consists of removing degrading lead-based paint from the 50,000 gallon elevated water storage town in Fulton. The tank was last painted approximately 20 years ago. In addition to removing lead-based paint, the project will contain and dispose of blast materials and resurface the storage tank inside and out. The existing condition poses a serious and immediate threat to the health and welfare of Fulton.

### Location Description:

500 Brooks Street, City of Fulton, Hempstead County, Arkansas

### Activity Progress Narrative:

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title: 79400219 / Shannon Hills**



**Grantee Activity Number:** 79400219  
**Activity Title:** Shannon Hills

**Activity Category:**  
 Dike/dam/stream-river bank repairs

**Activity Status:**  
 Under Way

**Project Number:**  
 79400219

**Project Title:**  
 Shannon Hills

**Projected Start Date:**  
 04/17/2012

**Projected End Date:**  
 12/01/2012

**Benefit Type:**  
 Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
 Low/Mod

**Responsible Organization:**  
 Shannon Hills

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$560,248.00
<b>Total Budget</b>	\$0.00	\$560,248.00
<b>Total Obligated</b>	\$0.00	\$560,248.00
<b>Total Funds Drawdown</b>	\$223,066.10	\$304,883.11
<b>Program Funds Drawdown</b>	\$223,066.10	\$302,224.37
<b>Program Income Drawdown</b>	\$0.00	\$2,658.74
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of drainage improvements in the City of Shannon Hills. The improvements will involve constructing concrete lined drainage ditches, box culverts, and a storm water detention pond. The area is located on several streets east of Vimy Ridge Road near the Otter Creek Drainage Basin. Based on a door to door survey, 214 persons will benefit from the project with the 132 being LMI, thus having a LMI percentage of 62%.

**Location Description:**

Several streets east of Vimy Ridge Road near the Otter Creek Drainage Basin, Shannon Hills, Saline County, Arkansas.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400221 / Lake Village

**Grantee Activity Number:** 79400221

**Activity Title:** Lake Village

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400221

**Projected Start Date:**

04/18/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Lake Village

**Projected End Date:**

01/15/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lake Village

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2015

N/A

### To Date

\$741,632.25

**Total Budget**

\$0.00

\$741,632.25

**Total Obligated**

\$37,872.25

\$741,632.25

**Total Funds Drawdown**

\$263,661.57

\$701,385.24

**Program Funds Drawdown**

\$263,661.57

\$701,385.24

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00



**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The project consists of drainage improvements in the City of Lake Village. The improvements will involve installing a storm drain with steel encasement and reinforce concrete culverts, ditch excavation and erosion control. The area is located in the Marcella Acres area, a residential section of north Borgognoni Street. Based on a door to door survey, 79 persons will benefit from this project with 49 being LMI, thus having a LMI percentage of 62%.

**Location Description:**

Marcella Acres, Lake Village, Chicot County, Arkansas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 79400224 / Warren**

**Grantee Activity Number: 79400224**

**Activity Title: Warren**

**Activity Category:**

Dike/dam/stream-river bank repairs

**Activity Status:**

Completed

**Project Number:**

79400224

**Project Title:**

Warren

**Projected Start Date:**

**Projected End Date:**



07/10/2012

08/27/2014

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

08/27/2014

**National Objective:**

Low/Mod

**Responsible Organization:**

Warren1

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$578,798.95
<b>Total Budget</b>	(\$5,333.05)	\$578,798.95
<b>Total Obligated</b>	(\$5,333.05)	\$578,798.95
<b>Total Funds Drawdown</b>	\$0.00	\$578,798.95
<b>Program Funds Drawdown</b>	\$0.00	\$573,590.42
<b>Program Income Drawdown</b>	\$0.00	\$5,208.53
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Warren1	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of drainage improvements in the City of Warren. The improvements consist of replacing deteriorating sewer lines that became damaged after heavy rainfall and flooding. Based on a door to door survey, 60 persons will benefit from the project with 54 being LMI, thus having a LMI percentage of 92%.

**Location Description:**

Warren, Bradley County, Arkansas

**Activity Progress Narrative:**

During the storms of 2008, the City of Warren experienced heavy rainfall and the resulting flooding. This project made improvements to the drainage in the city by replacing 3,560 l.f. of concrete sewer lines with PVC piping in the area of South Main Street. Of the 60 residents in this area, 54 are considered LMI for a percentage of 97.06%. This project was completed on 8.27.2014. This activity is now closed as of 3.3.2015. Unused funds in the amount of \$5,333.05 have been deobligated.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	3560	3560/3560

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**





## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** 79400226 / Foreman

**Grantee Activity Number:** 79400226

**Activity Title:** Foreman

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

79400226

**Projected Start Date:**

05/23/2012

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Foreman

**Projected End Date:**

10/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Foreman

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

**To Date**

**Total Budget**

N/A

\$1,319,900.00

**Total Obligated**

\$0.00

\$1,319,900.00

**Total Funds Drawdown**

\$0.00

\$1,319,900.00

**Program Funds Drawdown**

\$157,144.48

\$545,754.29

**Program Income Drawdown**

\$157,144.48

\$543,095.55

**Program Income Received**

\$0.00

\$2,658.74

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

### Activity Description:



The project consists of a rehabilitation of the public water distribution system for the low-income community of Foreman by replacing ageing water distribution lines of varying materials which have been in place for more than 60 years. The project involves aging, failing infrastructure and involves a public health threat. The distribution lines are inadequate, old and in ill repair. Most of the lines, which extend over 21 miles, were in service in 1960. Constant maintenance is required to repair leaks and breaks in the water lines. The sustained rains and flood events in 2008 contributed to line breakage. The City of Foreman is in critical need for extensive improvements to its distribution infrastructure in order to restore a safe, reliable supply of water to residents. Water infrastructure with sufficient capacity and in good repair is essential to industrial growth. The project will benefit 1,011 residents, of which 545 are LMI, resulting in a LMI of 53.9%.

### Location Description:

21 miles of water line in Foreman, Little River County, Arkansas

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

### Project # / Title: 79400228 / Marvell

**Grantee Activity Number:** 79400228

**Activity Title:** Marvell

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400228

**Projected Start Date:**

**Activity Status:**

Under Way

**Project Title:**

Marvell

**Projected End Date:**



09/17/2012

05/15/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

Marvell

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$386,953.00
<b>Total Budget</b>	\$0.00	\$386,953.00
<b>Total Obligated</b>	\$0.00	\$386,953.00
<b>Total Funds Drawdown</b>	\$120,798.11	\$372,188.00
<b>Program Funds Drawdown</b>	\$120,798.11	\$372,188.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of corrections and improvements to the drainage system in the City of Marvell to reduce the level of flooding from heavy rainfall events. In the spring of 2008, there was significant flooding along the eastern section of Carruth Avenue and around the old high school between North Pine and South Midway streets. Project construction would consist of cleanout of existing ditches and construction of additional drainage along the north side of Carruth Street and replacement of key storm culverts. The City of Marvell has a population of 1,355, of whom 740 are LMI (54.6%).

**Location Description:**

407 Carruth Ave, City of Marvell, Phillips County, Arkansas

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

### Project # / Title: 79400230 / Palestine

**Grantee Activity Number:** 79400230

**Activity Title:** Palestine

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

79400230

**Projected Start Date:**

08/09/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Palestine

**Projected End Date:**

12/29/2014

**Completed Activity Actual End Date:**

12/29/2014

**Responsible Organization:**

Palestine

#### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$1,356,330.38

**Total Budget**

(\$8,871.62)

\$1,356,330.38

**Total Obligated**

(\$8,871.62)

\$1,356,330.38

**Total Funds Drawdown**

\$100,869.70

\$1,356,330.38

**Program Funds Drawdown**

\$100,869.70

\$1,356,330.38

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    Palestine

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

#### Activity Description:

The project consists of street improvements in the City of Palestine. It will involve surface improvements, culvert replacement, and drainage ditch cleanout. These improvements will repair damaged roads and culverts to help keep flood waters off the roadways and becoming impassable during heavy rainfall. Based on a LMI survey, 500 persons will benefit from the project with 320 being LMI, thus having a LMI percentage of 64%.



## Location Description:

28 streets in the City of Palestine, St Francis County, Arkansas

## Activity Progress Narrative:

Due to the storms of 2008, the City of Palestine experienced flood waters on their roads which damaged pavements and culverts and caused the roads to become impassable. This project reconstructed 1.3 miles of streets, repaired and overlaid 4.9 miles of streets, and cleaned out drainage ditches and replaced culverts. These streets are now able to withstand future flooding events. Of the 500 residents of Palestine, 320 are considered to be LMI for a percentage of 52.85%. This project was completed on 12.29.2014. This activity is closed as of 3.27.2015. Unused funds in the amount of \$8,871.62 have been deobligated.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	6	6/6

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title:** 79400232 / Garland

**Grantee Activity Number:** 79400232

**Activity Title:** Garland

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

79400232

**Projected Start Date:**

**Activity Status:**

Completed

**Project Title:**

Garland

**Projected End Date:**



07/06/2012

01/02/2014

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

01/02/2014

**National Objective:**

Low/Mod

**Responsible Organization:**

Garland

Overall	Jan 1 thru Mar 31, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$567,926.20
<b>Total Budget</b>	(\$9,073.80)	\$567,926.20
<b>Total Obligated</b>	(\$9,073.80)	\$567,926.20
<b>Total Funds Drawdown</b>	\$0.00	\$567,926.20
<b>Program Funds Drawdown</b>	\$0.00	\$567,926.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Garland	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of street improvements in the City of Garland. The streets are in a state where complete resurfacing is necessary due to the accelerated wear and damage from storms in 2008. The project will consist of doing surface overlay on sixteen streets with 3,353 tons of asphalt and 150 linear feet of pipe culvert. The project will benefit 352 persons, of which 226 are low to moderate income, thus having a LMI of 64.2%.

**Location Description:**

Sixteen Streets in the City of Garland, Miller County, Arkansas.

**Activity Progress Narrative:**

As a result of the flooding and storm water runoff caused by the storms of 2008, the streets in the City of Garland were degraded to point where they needed complete resurfacing. The City did not have funds to complete the project. CDBG funds have been used to resurface and repair the 3.5 miles of streets and 150 linear feet of pipe culvert which will contribute to the long term quality of life for the City. Of the 352 residents of Garland, 225 or 62.90% are considered LMI. This project was completed on 1/2/2014. This activity is closed as of 2/9/2015. \$9,073.80 in unused funds are being deobligated.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	3	3/3



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 79400238 / Leslie**

**Grantee Activity Number: 79400238**

**Activity Title: Leslie**

**Activity Category:**

Dike/dam/stream-river bank repairs

**Project Number:**

79400238

**Projected Start Date:**

12/13/2012

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Leslie

**Projected End Date:**

08/28/2014

**Completed Activity Actual End Date:**

08/28/2014

**Responsible Organization:**

Leslie

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2015

N/A

### To Date

\$510,406.25

**Total Budget**

(\$1,758.75)

\$510,406.25

**Total Obligated**

(\$1,758.75)

\$510,406.25

**Total Funds Drawdown**

\$0.00

\$510,406.25

**Program Funds Drawdown**

\$0.00

\$510,406.25

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$70,749.32

\$70,749.32

Leslie

\$70,749.32

\$70,749.32



Match Contributed

\$0.00

\$0.00

**Activity Description:**

This project consist of improving the storm water drainage, rehabilitating street surfaces and reconstructing sidewalks in the Cove Creek area in the City of Leslie. The streets were last surfaced more than 30 years ago. These streets have significant damage due to general traffic wear and storms involving heavy rains and flooding (such as Hurricane Ike). Improvements to the drainage system will be required to provide adequate storm water drainage. Many culverts openings in this system are 70% to 80% blocked and will require significant repair or complete replacement. The sidewalks needing replacement are quite old and not handicap accessible to essential places (i.e. post office, grocery stores, schools, etc.) in the city. The sidewalks are beveled and cracked with will require removal and replacement

**Location Description:**

Cove Creek, City of Leslie, Searcy County, Arkansas

**Activity Progress Narrative:**

The heavy rains and subsequent flooding from the storms of 2008 caused old and inadequate streets in the City of Leslie to sustain considerable damage. This CDBG project in the Cove Creek area of Leslie repaired or replaced culverts for greater capacity during storm events, repaired damaged streets and sidewalks, and upgraded the infrastructure to be handicapped accessible. The City of Leslie participated in this project by contributing \$70,749.32 for construction costs. All of the 441 residents of the City benefitted from this project, of whom 268 are considered LMI for a LMI percentage of 60.85%. This project was completed as of 8/28/2014. This activity is closed as of 2/19/2015. Unused funds in the amount of \$1,758.75 have been deobligated.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	9	9/9

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





**Project # / Title: 79400239 / Tontitown**

**Grantee Activity Number: 79400239**  
**Activity Title: Tontitown**

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
79400239

**Projected Start Date:**  
12/14/2012

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Tontitown

**Projected End Date:**  
02/14/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Tontitown

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$638,000.00
<b>Total Budget</b>	\$0.00	\$638,000.00
<b>Total Obligated</b>	\$0.00	\$638,000.00
<b>Total Funds Drawdown</b>	\$19,500.00	\$630,200.00
<b>Program Funds Drawdown</b>	\$19,500.00	\$630,200.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The project consists of removing and replacement a low water roadway bridge for the City of Tontitown. The current bridge in place is too mow for high water conditions that occur during severe weather conditions. The abundance of water causes water flow to clock up and makes the bridge unsafe for travel purposes. The overflow of water has also causes damage top the concrete portion of the deck between the army grid units and is breaking apart at the east and west bridge ends. The project of removing and replacing the bridge will help to fix an urgent need and imminent threat to the 2,460 residents of the city.

**Location Description:**

Brush Creek near Javella Road and Brush Creek Road, City of Tontitown, Washington County, Arkansas

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 79400240 / Springdale

**Grantee Activity Number:** 79400240

**Activity Title:** Springdale

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

79400240

**Projected Start Date:**

07/12/2013

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Springdale

**Projected End Date:**

01/30/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

Springdale

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$389,000.00

**Total Budget**

\$0.00

\$389,000.00

**Total Obligated**

\$0.00

\$389,000.00

**Total Funds Drawdown**

\$0.00

\$385,000.00

**Program Funds Drawdown**

\$0.00

\$385,000.00



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$7,976.22	\$26,996.76
<b>Total Funds Expended</b>	\$0.00	\$0.00

**Match Contributed** \$0.00 \$0.00

**Activity Description:**

Loan to Industry.

**Location Description:**

683 Bain Street, Springdale, Arkansas 72764-6014

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: CDBG ADMIN / CDBG-Admin (ADFA)**

**Grantee Activity Number: CDBG 1**  
**Activity Title: CDBG - Admin (ADFA)**

**Activity Category:** Administration **Activity Status:** Under Way  
**Project Number:** **Project Title:**



CDBG ADMIN

**Projected Start Date:**

03/13/2009

**Benefit Type:**

( )

**National Objective:**

N/A

CDBG-Admin (ADFA)

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ADFA

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2015**

N/A

**To Date**

\$506,704.00

**Total Budget**

\$0.00

\$506,704.00

**Total Obligated**

\$0.00

\$506,704.00

**Total Funds Drawdown**

\$103.24

\$142,033.74

**Program Funds Drawdown**

\$103.24

\$142,033.74

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---