

Grantee: Arkansas

Grant: B-08-DI-05-0001

April 1, 2017 thru June 30, 2017 Performance Report



Grant Number:

B-08-DI-05-0001

Obligation Date:**Award Date:****Grantee Name:**

Arkansas

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$90,475,898.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$90,475,898.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$90,475,898.00

Disasters:

Declaration Number

FEMA-1758-DR-AR

Narratives

Disaster Damage:

FEMA Disaster #1758 On May 20, 2008, President Bush issued a Presidential Disaster Declaration for Arkansas counties damaged by tornadoes and flooding from storms that hit the state beginning May 2nd. The following 12 counties were included in the disaster declaration: Arkansas, Benton, Cleburne, Conway, Crittenden, Grant, Lonoke, Mississippi, Phillips, Pulaski, Saline and Van Buren. Ongoing Damage Assessment Assessing the total financial needs of the state resulting from the disasters is a difficult and ongoing process. To determine the extent of damages in each county, the Arkansas Economic Development Commission (AEDC) received from the Arkansas Department of Emergency Management (ADEM) FEMA data, estimating the extent of public damages in each county by disaster. In addition, the AEDC solicited community and county damage information from each of the state's eight Planning and Economic Development Districts ("Districts"). In estimating the need for CDBG assistance in the affected counties, the AEDC will rely upon information supplied by FEMA, ADEM, and the mayors and county judges of Arkansas in conjunction with each district. Since the full extent of the state's needs cannot be determined at this time, the initial Action Plan will only outline the major categories for funding with estimated dollar amounts set aside for each District.

Recovery Needs:

Methodology Used to Distribute Funds A. Allocation Formula To insure that local needs are addressed in a timely and equitable manner, the state will rely on assistance from the eight Districts in the state. Because Arkansas's Districts have toured areas affected by the disasters and have maintained ongoing dialogue with every unit of local government affected by the 2008 disasters, they are therefore well qualified to inform the AEDC of local recovery needs. On February 5, 2009 the state held a meeting of key stakeholders to assist in the development of an equitable method to distribute CDBG supplemental appropriations. Attendees included representatives from each District, as well as representatives from the Arkansas Community Development Association (ACDA), the organization of Arkansas entitlement cities. Also in attendance were representatives from the IEA and ADFA. As a result of this meeting, a task force was established to assist in the development of a distribution method. The task force recommended that a formula be developed that would set aside funds for Districts to distribute to cities and counties within their geographic area. The proposed formula would use the following variables to determine the amount of money to set aside for each District. 1. The amount of Public Assistance (PA) damage assessed in each county by FEMA for disaster FEMA #1758 (50% of the scoring). 2. The percentage of low-to-moderate income (LMI) persons residing in each county as documented by the 2000 Census (25% of the scoring). 3. The number of LMI families residing in each county as documented by the 2000 Census (25% of the scoring). Based upon preliminary calculations* funding for all disasters would be distributed among Districts as follows: • Central Arkansas Planning & Development (Six counties) - \$953,765 • East Arkansas Planning & Development (Twelve counties) - \$1,250,328 • Northwest Arkansas Economic Development District (Nine counties) – \$293,763 • Southeast Arkansas Economic Development District (Ten counties) - \$915,606 • West Central Arkansas Planning & Development (Ten counties) - \$374,867 • White River Planning & Development District (Ten counties) - \$722,078 Southwest Arkansas Planning and Development District and Western Arkansas Planning and Development District would receive no funding because none of their counties were included in the defined disaster area declared by FEMA #1758. *Note: These amounts exclude 5 percent of the allocations for administration costs. Adjustments to these amounts may be made should more reliable damage information become available. Pre-Application Process The task force also reviewed and approved a one-page pre-application form developed by AEDC that cities and counties would be required to complete to request disaster funding. To expedite the pre-application review process, the task force agreed with an AEDC recommendation that the Districts assist in the initial screening of projects for general compliance, eligibility and need. The pre-applications will then be forwarded to AEDC for scoring. The highest scoring applicants within each District will be invited by the AEDC to submit a full application for funding. The task force is currently developing scoring criteria based upon the following variables including, but not limited to: 1.



Urgency of need, as defined by the degree of threat to the health, safety and welfare of the communi

Recovery Needs:

ty 2. Percentage of persons in the project area who are of low to moderate income 3. Extent of loss of housing units in the neighborhood community or county, especially those units affordable to low and moderate income persons 4. Time frame for completion of the project 5. Number of declared disasters affecting the county in 2008 6. Amount of total dollar damage affecting the applicant area Final variables and exact weighting of each variable will be determined by the task force at a later time, prior to initiation of the pre-application process. Counties and cities, including entitlement cities are eligible to submit pre-applications for funding consideration. All projects must meet a national objective and provide disaster relief, long-term recovery, or restore infrastructure. Any funds not used in any District may be transferred to another District at the discretion of the AEDC. Under no circumstances may funds duplicate other benefits.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$88,624,221.77
Total Budget	(\$241,783.18)	\$88,624,221.77
Total Obligated	(\$141,801.26)	\$87,147,370.77
Total Funds Drawdown	\$231,671.24	\$82,831,045.47
Program Funds Drawdown	\$221,036.28	\$82,487,580.21
Program Income Drawdown	\$10,634.96	\$343,465.26
Program Income Received	\$10,634.96	\$343,465.26
Total Funds Expended	\$5,600.00	\$13,839,008.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$6,687,349.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		80.56%
Overall Benefit Percentage (Actual)		81.48%
Minimum Non-Federal Match	\$0.00	\$6,687,349.00
Limit on Public Services	\$13,571,384.70	\$0.00
Limit on Admin/Planning	\$0.00	\$1,328,829.69
Limit on State Admin	\$4,523,794.90	\$1,163,927.19
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,133,300.58	\$10,134,098.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$45,237,949.00	\$67,493,361.56

Overall Progress Narrative:



In the Quarter ending June 30, 2017 ... 98% of grant B-08-DI-05-0001 has been committed/executed. Draws totaling \$231,671.24 were disbursed this quarter (payments made to cities/counties), and average of 93% of grant B-08-DI-05-0001 has been drawn at the end of the 2nd Qtr. ending June 30, 2017. Four grants were closed this quarter with all project actives complete, grants closed and accomplishments added to DRGR. De-obligations totaling \$32,453.08 have been performed on these grants. These funds will be used in other projects.

In Apr 2017 Draws totaling \$27,232.48 were disbursed (payments made to cities/counties),93%ofgrant B-08-DI-05-0001 has been drawn at the end of April 2017.

In May 2017 Draws totaling \$80,073.41 were disbursed (payments made to cities/counties),93%of grant B-08-DI-05-0001 has been drawn at the end of May 2017.

In Jun 2017 Draws totaling \$124,365.35 were disbursed (payments made to cities/counties), 93.00%of grant B-08-DI-05-0001 has been drawn at the end of June 2017.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
794-IKE ADMIN, IKE DISASTER ADMIN	\$7,633.92	\$4,523,794.00	\$1,021,893.45
79400001, HERMITAGE	\$0.00	\$45,276.50	\$45,276.50
79400002, ETOWAH	\$0.00	\$83,850.60	\$83,850.60
79400003, MINERAL SPRINGS	\$0.00	\$36,020.00	\$36,020.00
79400004, ASH FLAT	\$0.00	\$52,900.00	\$52,900.00
79400005, INDEPENDENCE COUNTY	\$0.00	\$416,395.00	\$416,076.94
79400006, CLINTON	\$0.00	\$236,755.00	\$236,755.00
79400007, WALNUT RIDGE	\$0.00	\$102,258.30	\$102,258.30
79400008, MANILA	\$0.00	\$86,074.10	\$86,074.10
79400009, IZARD COUNTY	\$0.00	\$41,979.77	\$41,979.77
79400010, MOUNTAIN VIEW	\$0.00	\$224,542.75	\$224,542.75
79400011, Dermott	\$0.00	\$45,489.00	\$45,489.00
79400012, BUCKNER	\$0.00	\$29,755.00	\$29,755.00
79400013, FAULKNER COUNTY	\$0.00	\$111,244.35	\$111,244.35
79400014, STAMPS	\$0.00	\$34,709.00	\$34,709.00
79400015, MCGEHEE	\$0.00	\$106,165.78	\$106,165.72
79400016, KNOXVILLE	\$0.00	\$30,145.10	\$30,145.10
79400017, BRADLEY	\$0.00	\$23,070.00	\$23,070.00
79400018, DARDANELLE	\$0.00	\$39,014.58	\$39,014.58
79400019, FULTON COUNTY	\$0.00	\$58,217.40	\$58,217.40
79400020, SMACKOVER	\$0.00	\$22,602.00	\$22,602.00
79400021, DANVILLE	\$0.00	\$227,704.20	\$227,704.20
79400022, STONE COUNTY	\$0.00	\$57,053.22	\$57,053.22
79400023, Montrose	\$0.00	\$0.00	\$0.00
79400024, JACKSON COUNTY	\$0.00	\$80,119.00	\$80,119.00



79400025, Pine Bluff	\$0.00	\$72,550.00	\$72,550.00
79400026, CLEVELAND COUNTY	\$0.00	\$203,580.00	\$203,580.00
79400027, AUGUSTA	\$0.00	\$248,849.00	\$248,849.00
79400028, Wilmar	\$0.00	\$297,804.00	\$286,057.50
79400029, FORT SMITH	\$0.00	\$258,404.00	\$228,302.99
79400030, LINCOLN COUNTY	\$0.00	\$746,535.85	\$746,535.85
79400031, White Hall	\$0.00	\$94,789.80	\$94,789.80
79400032, MONTGOMERY COUNTY	\$0.00	\$43,265.30	\$43,265.30
79400033, ST. FRANCIS COUNTY	\$0.00	\$31,152.50	\$31,152.50
79400034, FOREMAN	\$0.00	\$48,800.00	\$48,800.00
79400035, HASKELL	\$0.00	\$178,246.21	\$178,246.21
79400036, RANDOLPH COUNTY	\$0.00	\$563,435.00	\$562,335.00
79400037, GRUBBS	\$0.00	\$177,969.00	\$177,969.00
79400038, LAWRENCE COUNTY	\$0.00	\$94,121.50	\$94,121.50
79400039, WASHINGTON COUNTY	\$0.00	\$111,377.51	\$111,377.51
79400040, CONWAY COUNTY	\$0.00	\$161,043.20	\$161,043.20
79400041, Kingsland	\$0.00	\$27,190.00	\$11,952.32
79400042, GREENE COUNTY	\$0.00	\$96,068.19	\$96,068.19
79400043, ALMA	\$0.00	\$27,500.00	\$27,500.00
79400044, DEVALLS BLUFF	\$0.00	\$43,622.75	\$43,622.75
79400045, HAMPTON	\$0.00	\$39,170.00	\$39,170.00
79400046, IZARD COUNTY	\$0.00	\$152,696.67	\$152,696.67
79400047, Norman	\$0.00	\$602,784.65	\$602,784.65
79400048, BEEDEVILLE	\$0.00	\$75,225.15	\$75,225.15
79400049, SCOTT COUNTY	\$0.00	\$48,087.27	\$48,087.27
79400050, MINERAL SPRINGS	\$0.00	\$157,500.00	\$153,897.00
79400051, DUMAS	\$0.00	\$30,217.00	\$30,217.00
79400052, Ashley County	\$0.00	\$118,121.30	\$118,121.30
79400053, HAMBURG	\$0.00	\$78,599.99	\$78,599.99
79400054, UNION COUNTY	\$0.00	\$145,999.23	\$145,999.23
79400055, DALLAS COUNTY	\$0.00	\$262,867.55	\$262,867.55
79400056, HOWARD COUNTY	\$0.00	\$179,700.00	\$179,700.00
79400057, RISON	\$0.00	\$59,544.61	\$59,544.61
79400058, OZARK	\$0.00	\$22,309.99	\$22,309.99
79400059, SALINE COUNTY	\$0.00	\$377,963.00	\$377,427.45
79400060, FORREST CITY	\$0.00	\$31,877.00	\$31,877.00
79400061, Searcy County	\$0.00	\$48,173.00	\$48,173.00
79400062, PARIS	\$0.00	\$30,013.00	\$29,445.14
79400064, LOGAN COUNTY	\$0.00	\$65,818.00	\$65,281.06
79400065, GEORGETOWN	\$0.00	\$274,924.00	\$274,924.00
79400066, PIGGOTT	\$0.00	\$288,350.67	\$285,691.93



79400067, VAN BUREN	\$0.00	\$49,731.00	\$49,731.00
79400068, Black Rock	\$0.00	\$44,038.12	\$44,038.12
79400069, Texarkana	\$0.00	\$694,920.50	\$694,920.50
79400070, SEBASTIAN COUNTY	\$0.00	\$157,373.00	\$157,373.00
79400071, BOONEVILLE	\$0.00	\$32,160.00	\$32,160.00
79400072, JACKSONVILLE	\$0.00	\$131,696.00	\$131,696.00
79400073, CRAWFORD COUNTY	\$0.00	\$92,655.00	\$92,655.00
79400074, WOODRUFF COUNTY	\$0.00	\$147,302.35	\$147,302.35
79400075, HUTTIG	\$0.00	\$60,494.60	\$60,494.60
79400076, Marianna	\$0.00	\$707,980.00	\$707,980.00
79400077, WALDRON	\$0.00	\$52,253.50	\$52,253.50
79400078, GREEN FOREST	\$0.00	\$735,500.00	\$735,500.00
79400079, BRADLEY COUNTY	\$0.00	\$252,858.50	\$252,858.50
79400080, PRESCOTT	\$0.00	\$501,976.20	\$501,976.20
79400081, SPARKMAN	\$0.00	\$118,007.60	\$118,007.60
79400082, Bigelow	\$0.00	\$291,522.92	\$291,522.92
79400083, Lee County	\$0.00	\$81,430.00	\$81,430.00
79400084, Sharp County	\$0.00	\$314,301.00	\$304,199.11
79400085, Franklin County	\$0.00	\$61,000.00	\$40,450.80
79400086, Hope	\$0.00	\$265,000.00	\$265,000.00
79400087, Bonanza	\$0.00	\$179,032.75	\$179,032.75
79400088, HIGHFILL	\$0.00	\$523,866.28	\$422,207.54
79400089, Logan County	\$0.00	\$269,590.26	\$269,590.26
79400090, Crawford County	\$0.00	\$305,499.91	\$305,499.91
79400091, Branch	\$0.00	\$321,056.49	\$321,056.49
79400092, Mulberry	\$0.00	\$30,530.00	\$30,530.00
79400093, Ozark	\$0.00	\$332,960.00	\$332,960.00
79400094, Scott County	\$0.00	\$101,856.04	\$101,856.04
79400095, Hot Springs	\$0.00	\$508,635.20	\$507,818.65
79400096, Malvern	\$0.00	\$178,665.00	\$177,574.77
79400097, Mount Ida	\$0.00	\$138,937.48	\$138,937.48
79400098, Reed	\$0.00	\$25,402.10	\$25,402.10
79400099, Earle	\$0.00	\$1,802,211.00	\$1,802,109.80
79400100, Newton County	\$0.00	\$366,514.42	\$361,305.89
79400101, Humnoke	\$11,417.19	\$1,060,000.00	\$794,124.90
79400102, Marshall	\$0.00	\$341,547.64	\$341,547.64
79400103, Benton	\$0.00	\$115,137.00	\$115,137.00
79400104, GOULD	\$0.00	\$822,427.00	\$811,225.89
79400105, Clarendon	\$0.00	\$802,210.66	\$790,629.66
79400106, Ward	\$0.00	\$349,866.89	\$349,866.89
79400107, Greene County	\$0.00	\$79,000.00	\$72,993.00

79400108, WALDRON	\$0.00	\$398,155.45	\$398,155.45
79400109, Wheatley	\$0.00	\$42,700.00	\$42,700.00
79400110, Van Buren	\$0.00	\$356,776.00	\$356,753.65
79400111, Phillips County	\$0.00	\$821,140.00	\$821,140.00
79400112, Fort Smith	\$0.00	\$847,430.00	\$846,480.80
79400113, Warren	\$0.00	\$44,297.51	\$44,297.51
79400114, WRIGHTSVILLE	\$0.00	\$348,559.67	\$348,559.67
79400115, Wabaseka	\$0.00	\$345,894.51	\$345,894.51
79400116, Higginson	\$0.00	\$404,617.87	\$404,617.87
79400117, Altheimer	\$195,164.97	\$437,500.00	\$213,201.40
79400118, Batesville	\$0.00	\$110,500.00	\$110,500.00
79400119, St Francis County	\$0.00	\$85,675.00	\$85,675.00
79400121, El Dorado	\$0.00	\$137,497.90	\$137,497.90
79400122, Crawfordsville	\$0.00	\$261,530.95	\$261,530.95
79400123, BENTONVILLE	\$0.00	\$812,635.00	\$0.00
79400124, Pine Bluff	\$0.00	\$27,750.00	\$27,750.00
79400125, Springtown	\$0.00	\$276,068.65	\$276,068.65
79400126, Pine Bluff	\$0.00	\$886,120.00	\$854,651.26
79400127, Star City	\$0.00	\$69,734.00	\$69,734.00
79400128, Jackson County	\$0.00	\$169,233.70	\$169,233.70
79400129, Phillips County	\$0.00	\$832,172.00	\$823,304.73
79400130, Jefferson County	\$0.00	\$56,652.50	\$56,652.50
79400131, Marion County	\$0.00	\$106,338.04	\$101,129.51
79400132, North Little Rock	\$0.00	\$1,086,458.85	\$1,086,458.85
79400133, Elaine	\$0.00	\$107,449.50	\$107,449.50
79400134, Jacksonville	\$0.00	\$193,000.00	\$193,000.00
79400136, Phillips County	\$0.00	\$268,620.00	\$256,299.26
79400137, Decatur	\$0.00	\$265,000.00	\$264,087.00
79400138, Calico Rock	\$0.00	\$46,928.69	\$46,928.69
79400139, Fairfield Bay	\$0.00	\$53,077.75	\$53,077.75
79400140, Mammoth Springs	\$0.00	\$16,793.80	\$16,793.80
79400141, Cleveland County	\$0.00	\$54,599.63	\$54,599.63
79400142, IZARD COUNTY	\$0.00	\$11,377.69	\$11,377.69
79400143, Patterson	\$0.00	\$47,912.06	\$47,912.06
79400144, Clinton	\$0.00	\$745,193.00	\$745,193.00
79400145, Jonesboro	\$0.00	\$519,900.00	\$519,900.00
79400146, Stone County	\$0.00	\$496,686.46	\$496,686.46
79400147, Patterson	\$0.00	\$330,780.00	\$325,571.47
79400148, Oxford	\$0.00	\$31,670.00	\$31,670.00
79400149, Kensett	\$0.00	\$501,885.45	\$501,885.45
79400150, Mayflower	\$0.00	\$303,246.15	\$303,246.15

79400151, Izard County	\$0.00	\$161,824.00	\$161,824.00
79400152, Alma	\$0.00	\$498,288.38	\$498,288.38
79400153, Mulberry	\$0.00	\$156,204.03	\$156,204.03
79400154, Reed	\$0.00	\$797,954.15	\$797,954.15
79400155, Madison County	\$0.00	\$380,949.00	\$379,813.56
79400156, Crossett	\$0.00	\$611,361.33	\$608,702.59
79400157, McGehee	\$4,399.64	\$345,840.00	\$342,913.76
79400158, Omaha	\$0.00	\$118,849.64	\$118,849.64
79400159, Hardy	\$0.00	\$60,500.00	\$60,500.00
79400160, Independence County	\$0.00	\$111,212.83	\$111,212.83
79400161, Sharp County	\$0.00	\$135,407.00	\$164,282.00
79400162, Dell	\$0.00	\$434,950.00	\$433,384.60
79400163, Omaha	\$0.00	\$48,975.25	\$48,975.25
79400164, Cross County	\$0.00	\$224,849.12	\$224,849.12
79400165, Bull Shoals	\$0.00	\$361,192.00	\$359,741.18
79400166, Augusta	\$0.00	\$192,874.50	\$187,665.97
79400167, Saline County	\$0.00	\$2,762,200.00	\$2,753,240.00
79400168, Randolph County	\$0.00	\$106,764.40	\$106,764.40
79400169, Pulaski County	\$0.00	\$253,285.35	\$253,285.35
79400170, Washington County	\$0.00	\$834,570.00	\$830,143.30
79400171, Nevada County	\$0.00	\$106,000.00	\$106,000.00
79400172, Independence County	\$0.00	\$290,336.33	\$290,336.33
79400173, Marion County	\$0.00	\$406,684.00	\$406,684.00
79400174, Chicot County	\$0.00	\$313,126.40	\$313,126.40
79400175, McCaskill	\$0.00	\$207,000.00	\$207,000.00
79400176, Bradley County	\$0.00	\$591,041.45	\$591,041.45
79400177, Dardanelle	\$0.00	\$538,450.00	\$537,481.30
79400178, Heber Springs	\$0.00	\$102,917.20	\$100,258.46
79400179, Springdale	\$0.00	\$252,500.00	\$250,000.00
79400181, McRae	\$0.00	\$424,631.90	\$418,333.58
79400182, Fulton County	\$0.00	\$555,359.72	\$544,942.66
79400183, Randolph County	\$0.00	\$700,185.00	\$700,185.00
79400184, Highland	\$0.00	\$71,077.00	\$71,077.00
79400185, El Dorado	\$0.00	\$252,647.00	\$252,647.00
79400186, Hermitage	\$0.00	\$33,341.00	\$33,341.00
79400187, Madison	\$0.00	\$50,436.40	\$47,777.66
79400188, Summit	\$0.00	\$247,663.83	\$247,663.83
79400189, Conway County	\$0.00	\$445,581.40	\$442,922.66
79400190, Jacksonport	\$0.00	\$464,450.00	\$456,473.78
79400191, Ola	\$0.00	\$170,440.51	\$165,231.98
79400192, Woodruff County	\$0.00	\$336,441.50	\$336,441.50

79400193, Salem	\$0.00	\$497,595.21	\$497,595.21
79400194, Cleveland County	\$0.00	\$367,376.80	\$367,376.80
79400195, Mammoth Springs	\$0.00	\$363,072.00	\$363,072.00
79400196, Little Rock	\$0.00	\$283,000.00	\$283,000.00
79400197, VAN BUREN	\$0.00	\$847,877.37	\$846,896.53
79400198, Buckner	\$0.00	\$91,630.00	\$77,020.41
79400199, Bradford	\$0.00	\$650,498.00	\$644,405.87
79400200, Batesville	\$1,500.00	\$431,008.50	\$425,691.02
79400201, Stamps	\$0.00	\$60,315.00	\$55,106.47
79400202, Garland	\$0.00	\$165,000.00	\$153,041.13
79400203, Nashville	\$0.00	\$33,000.00	\$32,800.00
79400204, Kingsland	\$0.00	\$426,420.69	\$426,420.69
79400205, Junction City	\$0.00	\$318,824.75	\$318,824.25
79400206, Calhoun County	\$0.00	\$93,422.90	\$92,122.90
79400207, Melbourne	\$0.00	\$135,070.42	\$135,070.42
79400208, Wilmar	\$0.00	\$480,771.66	\$480,771.66
79400209, Emmet	\$0.00	\$21,321.00	\$21,321.00
79400210, Wilmot	\$0.00	\$209,592.00	\$207,710.10
79400211, Washington	\$0.00	\$137,692.00	\$134,105.00
79400212, North Little Rock	\$0.00	\$805,743.94	\$805,743.94
79400213, Cabot	\$0.00	\$810,784.38	\$801,449.42
79400214, Dierks	\$0.00	\$10,442.65	\$10,442.65
79400215, Amagon	\$0.00	\$194,025.85	\$194,025.85
79400216, Tinsman	\$0.00	\$289,601.73	\$289,601.73
79400217, Hope	\$0.00	\$302,787.90	\$302,787.10
79400218, Fulton	\$0.00	\$206,186.05	\$203,527.31
79400219, Shannon Hills	\$0.00	\$548,871.21	\$546,212.47
79400220, Montrose	\$0.00	\$148,860.40	\$143,651.87
79400221, Lake Village	\$0.00	\$720,297.80	\$720,297.80
79400222, Rison	\$0.00	\$300,457.84	\$300,457.84
79400223, Star City	\$0.00	\$72,786.75	\$72,786.75
79400224, Warren	\$0.00	\$578,798.95	\$573,590.42
79400225, McGehee	\$0.00	\$158,838.00	\$158,838.00
79400226, Foreman	\$0.00	\$1,319,900.00	\$1,282,704.68
79400227, Alicia	\$0.00	\$78,459.10	\$78,459.10
79400228, Marvell	\$0.00	\$379,580.00	\$379,580.00
79400229, Trumann	\$0.00	\$789,305.49	\$789,305.49
79400230, Palestine	\$0.00	\$1,356,330.38	\$1,356,330.38
79400231, Fort Smith	\$920.56	\$109,000.00	\$106,000.00
79400232, Garland	\$0.00	\$567,926.20	\$567,926.20
79400233, Washington County	\$0.00	\$265,770.00	\$263,282.10



79400234, Little Rock	\$0.00	\$520,760.00	\$518,200.88
79400235, Bradley	\$0.00	\$818,822.00	\$776,633.74
79400236, Little Rock	\$0.00	\$4,519,200.00	\$4,517,215.00
79400237, Little Rock	\$0.00	\$114,340.00	\$112,485.32
79400238, Leslie	\$0.00	\$510,406.25	\$510,406.25
79400239, Tontitown	\$0.00	\$637,603.75	\$637,603.75
79400240, Springdale	\$0.00	\$389,000.00	\$385,000.00
79400241, Siloam Springs	\$0.00	\$375,820.00	\$0.00
CDBG ACQ/REHAB, CDBG ACQUISITION/REHABILITATION	\$0.00	\$900,000.00	\$900,000.00
CDBG ADMIN, CDBG-Admin (ADFA)	\$0.00	\$152,033.74	\$142,033.74
CDBG RNC, CDBG Rental New Construction	\$0.00	\$9,234,098.00	\$8,727,393.00



Activities

Project # / Title: 794-IKE ADMIN / IKE DISASTER ADMIN

Grantee Activity Number: 794-IKE ADMIN

Activity Title: IKE DISASTER ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

794-IKE ADMIN

Project Title:

IKE DISASTER ADMIN

Projected Start Date:

11/05/2009

Projected End Date:

11/05/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

ARKANSAS ECONOMIC DEVELOPMENT COMMISSION

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2017

N/A

To Date

\$4,523,794.00

Total Budget

\$0.00

\$4,523,794.00

Total Obligated

\$0.00

\$3,046,943.00

Total Funds Drawdown

\$7,633.92

\$1,021,893.45

Program Funds Drawdown

\$7,633.92

\$1,021,893.45

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

FEMA #1744, 1751, 1793 & 1804

Location Description:

IKE DISASTER ADMIN

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400061 / Searcy County

Grantee Activity Number: 79400061

Activity Title: Searcy County

Activity Category:

Dike/dam/stream-river bank repairs

Project Number:

79400061

Projected Start Date:

12/06/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Searcy County

Projected End Date:

12/17/2012

Completed Activity Actual End Date:

12/17/2012

Responsible Organization:

Searcy County

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2017

N/A

To Date

\$48,173.00

Total Budget

\$0.00

\$48,173.00

Total Obligated

\$0.00

\$48,173.00

Total Funds Drawdown

\$0.00

\$48,173.00

Program Funds Drawdown

\$0.00

\$48,173.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$48,173.00
Searcy County	\$0.00	\$48,173.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of correcting drainage problems that causes the Searcy County Health Unit building to flood during heavy rain events. Larger concrete drainage ditches, culverts and embankments will be used to re-route storm water flow away from the building. This problem originated when improvements made at the Searcy County Airport in 2007 diverted water towards the existing health unit building. This work will remedy all damage related to the flooding of 2008 as well as system deficiencies to help minimize any damage associated with future wet weather events. The project is expected to serve approximately 8,261 persons, of which 4,270 are low to moderate income, for an LMI percentage of 51.8%.

Location Description:

Searcy County Health Unit, 742 Airport Road, Marshall, Searcy County, Arkansas.

Activity Progress Narrative:

Due to the storms and heavy rains of 2008, the Search County Health Unit experienced flooding from stormwater runoff. This project rehabilitatedm and improved the existing drainage area by installing a concrete bottom and side slopes. In addition, larger culverts, dirt berms and existing drainage ditch improvement were made. This area has improved stormwater hazard mitigation and infrastructure. Of the 8,261 people in the area, 4,279 are considered LMI for a benefit of 51.79%. This project was completed on 12/17/2012. This activity was closed on 12/17/12. All funds were used toward the project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400101 / Humnoke

Grantee Activity Number: 79400101

Activity Title: Humnoke

Activity Category:

Dike/dam/stream-river bank repairs

Activity Status:

Under Way

Project Number:

79400101

Project Title:

Humnoke

Projected Start Date:

07/13/2011

Projected End Date:

01/15/2012

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Humnoke

Overall

Apr 1 thru Jun 30, 2017

To Date

Total Projected Budget from All Sources

N/A

\$1,060,000.00

Total Budget

\$0.00

\$1,060,000.00

Total Obligated

\$0.00

\$1,060,000.00

Total Funds Drawdown

\$11,417.19

\$795,105.74

Program Funds Drawdown

\$11,417.19

\$794,124.90

Program Income Drawdown

\$0.00

\$980.84

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The project consists of a \$1,060,000 grant to the City of Humnoke for the construction of a Floodwater Storage Reservoir. The proposed project will occur along Highway 65 and benefit 189 individuals, 100% of which are low to moderate income. The project includes modification of existing drainage outlet structures, removal of vegetation and debris from existing ditches, and replacement of existing driveway and culverts which will mitigate flooding in the City.

Location Description:

Highway 189, Humnoke, Lonoke County, Arkansas



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400106 / Ward

Grantee Activity Number: 79400106

Activity Title: Ward

Activity Category:

Construction/reconstruction of water lift stations

Project Number:

79400106

Projected Start Date:

05/22/2011

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Ward

Projected End Date:

03/18/2016

Completed Activity Actual End Date:

03/18/2016

Responsible Organization:

Ward

Overall

Apr 1 thru Jun 30, 2017

To Date



Total Projected Budget from All Sources	N/A	\$349,866.89
Total Budget	(\$14,068.11)	\$349,866.89
Total Obligated	(\$14,068.11)	\$349,866.89
Total Funds Drawdown	\$0.00	\$349,866.89
Program Funds Drawdown	\$0.00	\$349,866.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ward	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of installing natural gas powered emergency generators at nine different lift stations in the City of Ward. The project will benefit 297 persons, of which 243 are low to moderate income, thus having a LMI of 81%.

Location Description:

Nine different lift stations in Ward, Lonoke County, Arkansas

Activity Progress Narrative:

Due to the storms of 2008, the City of Ward experienced long power outages which caused raw wastewater to collect in the pump stations and backing up the main sewer lines causing a health hazard. CDBG funds were used to purchase and install nine natural gas powered emergency generators at nine different lift station locations throughout the city. The City of Ward provided \$36,000 toward this project. Of the 297 residents of Ward, 243 are considered LMI for a benefit of 81.81%. The citizens of Ward now have a hazard mitigation system which will provide safe, reliable sewer services in times of severe weather. This project was completed on 3.18.2016. This activity was closed on 5.19.2017. Unused funds in the amount of \$14,068.11 have been deobligated.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400117 / Altheimer**Grantee Activity Number: 79400117****Activity Title: Altheimer****Activity Category:**

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

79400117

Project Title:

Altheimer

Projected Start Date:

01/19/2012

Projected End Date:

11/30/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

Altheimer

Overall**Apr 1 thru Jun 30, 2017****To Date****Total Projected Budget from All Sources**

N/A

\$437,500.00

Total Budget

\$0.00

\$437,500.00

Total Obligated

\$0.00

\$437,500.00

Total Funds Drawdown

\$205,799.93

\$229,153.84

Program Funds Drawdown

\$195,164.97

\$213,201.40

Program Income Drawdown

\$10,634.96

\$15,952.44

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The project consists of installing water distribution lines, a 200,000 gallon water storage tank and fire hydrants in order to improve the public water system in the City of Altheimer. This small Delta town struggles to provide basic services to its residents. The project involves ageing, failing infrastructure and involves a public health and safety threat. The distribution mains are inadequate, old and in ill repair. Most were in service in 1959 when a map of the Altheimer water system was created. Constant maintenance is required to repair leaks and breaks in the water mains. Over 80% of the City's fire hydrates do not provide adequate fire flow. The unstable soil conditions caused by the excessive rain of 2008 have resulted in more line breaks and additional repairs. The City of Altheimer is in critical need for extensive improvements to its public water system in order to restore a safe, reliable supply of water to residents and to provide adequate fire protection for its residents and businesses. The project will benefit the entire populous of Altheimer, which has a population of 1,192, of which 778 are LMI, resulting in an LMI of



65.3%.

Location Description:

Altheimer, Jefferson County, Arkansas

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400154 / Reed

Grantee Activity Number: 79400154

Activity Title: Reed

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400154

Projected Start Date:

07/04/2012

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Reed

Projected End Date:

06/23/2015

Completed Activity Actual End Date:

06/23/2015

Responsible Organization:

Reed



Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$797,954.15
Total Budget	(\$127,278.85)	\$797,954.15
Total Obligated	(\$127,278.85)	\$797,954.15
Total Funds Drawdown	\$0.00	\$797,954.15
Program Funds Drawdown	\$0.00	\$797,954.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Reed	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of sewer lines and the relining of man holes to stop storm water infiltration into the sanitary sewer collection line. During FEMA declared disaster #1751, inflow into the collection system exceeded 350% of normal. The City of Reed is served by the City of Tillar's sewer treatment facility. As a result Reed pays for the number of gallons treated, therefore the more filtration and inflow the system receives, the greater the cost. The City of Reed has a very urgent need to correct these problems in order to bring their operational costs in line and be able to maintain affordable rates. This project will be serving 275 persons, 74% of whom (204) are LMI.

Location Description:

Reed, Desha County, Arkansas

Activity Progress Narrative:

Due to the storms of 2008, the City of Reed's sanitary sewer lines were infiltrated by storm water exceeding 350% of normal which caused great hardship on the residents with higher sewer costs. This grant rehabilitated and constructed replacement sewer lines and relined the manholes to stop storm water issues. Of the 141 persons served, 97 are considered LMI for a 68.79% benefit. The residents of the City of Reed now have safe, dependable sanitary sewer that is flood resistant and will mitigate the hazard in the future. The project was completed on 6.23.2015. The activity was closed on 1.17.2017. Unused funds in the amount of \$127,278.85 have been deobligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	985	985/985

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400157 / McGehee

Grantee Activity Number: 79400157

Activity Title: McGehee

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

79400157

Projected Start Date:

08/04/2011

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

McGehee

Projected End Date:

05/30/2012

Completed Activity Actual End Date:

Responsible Organization:

MCGEHEE

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$345,840.00
Total Budget	\$0.00	\$345,840.00
Total Obligated	\$0.00	\$345,840.00
Total Funds Drawdown	\$4,399.64	\$345,572.50
Program Funds Drawdown	\$4,399.64	\$342,913.76
Program Income Drawdown	\$0.00	\$2,658.74
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of the rerouting of the force main discharge point of the City of McGhee's sewer system. The Freidman Street Pump Station currently discharges into an existing gravity sewer main. The point of the discharge is somewhat shallow and the gravity line is at minimum grade. During excessive rainfall events, like that of the FEMA declared disaster #1751, the gravity line becomes overwhelmed and backs up into residences. There are also several other residences that commonly have reduced function. This raises a very significant health issue. The



flooding that occurred during the 2008 Flood Disasters have worsened the condition and this issue continues to plague the City.

Location Description:

Freidman Street Pump Station, McGehee, Desha County, Arkansas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400178 / Heber Springs

Grantee Activity Number: 79400178

Activity Title: Heber Springs

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Completed

Project Number:

79400178

Project Title:

Heber Springs

Projected Start Date:

10/05/2011

Projected End Date:

11/02/2016

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

11/02/2016

National Objective:

Urgent Need

Responsible Organization:

Heber Springs



Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$102,917.20
Total Budget	(\$72.80)	\$102,917.20
Total Obligated	(\$72.80)	\$102,917.20
Total Funds Drawdown	\$0.00	\$102,917.20
Program Funds Drawdown	\$0.00	\$100,258.46
Program Income Drawdown	\$0.00	\$2,658.74
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,600.00	\$5,600.00
Heber Springs	\$5,600.00	\$5,600.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of providing two generators to the City of Heber Springs; one for the water plant and one at the water intake structure. The City was declared a federal disaster in 2008 due to power outages and extensive flooding. The 3rd Street sewer main had to be replaced. The sewer backed up into homes and drained into the street floodwaters. Power was lost approximately twelve hours severely depleting the water department's back-up storage. If the City depletes its storage, emergency services would come to a halt. The Baptist Health Hospital, nursing home, health department and twelve rural fire departments, as well as the private and economic sectors, would be devastated with no water supply. The city has requested funding for these generators which are essential to the long-term economic recovery of the city. The project will benefit the Heber Springs Water Department which serves 10,829 people, which is almost half the county's population. The citizens of Heber Springs are under an Imminent Health & Welfare threat without these two generators.

Location Description:

City of Heber Springs; one for the water plant and one at the water intake structure, Cleburne County, Arkansas.

Activity Progress Narrative:

During the storms of 2008, the City of Heber Springs experienced power outages and extensive flooding. Sewage backed up in to homes and the water department's backup storage was depleted. This grant purchased two generators, one 400 kw for the water plant and one 600kw at the water intake structure and also provided construction at the sites. The urgent need project serves 7165 residents of Heber Springs, 2751 of which are considered LMI for a benefit of 38.39%. The citizens now have access to improved infrastructure which will mitigate any future power failure issues. This grant was completed on 11/2/16. The activity was closed 4/7/2017. Unused funds in the amount of \$72.80 have been deobligated.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	825	1926	7165	825/825	1926/1926	7165/7165	38.39

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 79400200 / Batesville

Grantee Activity Number: 79400200

Activity Title: Batesville

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

79400200

Projected Start Date:

03/13/2012

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Batesville

Projected End Date:

05/31/2016

Completed Activity Actual End Date:

05/31/2016

Responsible Organization:

Batesville

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$431,008.50
Total Budget	(\$381.50)	\$431,008.50
Total Obligated	(\$381.50)	\$431,008.50
Total Funds Drawdown	\$1,500.00	\$431,008.50
Program Funds Drawdown	\$1,500.00	\$425,691.02
Program Income Drawdown	\$0.00	\$5,317.48
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Batesville	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The project consists of construction of a Workforce Training Center on the campus of the University of Arkansas community College at Batesville (UACCB) to serve the north central region of the state. Local officials met with UACCB representatives and together developed the proposed Workforce Training Center which will serve many training needs within the region. Examples of training programs include the Firefighters training certification, EMT



certification, FAA Aviation Certification, Allied Health certification, Industrial Technology, Welding, Hazardous Materials and Safety training. the facility will consist of four structures, including a classroom, a training building, a burn building, and a smoke maze. The Training Center will be constructed on one acre of land on the UACCB campus and UACCB will be responsible for the operation and maintenance of the Center.

Location Description:

2005 white Drive, Batesville, Independence County, Arkansas

Activity Progress Narrative:

During the disasters of 2008, the White River Firefighter training center located in the City of Batesville flooded twice in a two week time period and again in 2011. The center needed to be relocated. This grant was used to construct a Workforce Training Center which now includes, among other training: Firefighters and EMT certification, FAA Aviation certification, Allied Health, Industrial Technology, Welding, Hazardous Material and Safety training. It consists of a classroom, training building, a burn building and smoke maze. It now provides training to current workforce and future technically skilled workforce. This was an urgent need project. USDA contributed \$450,000 and a state GIF grant of \$100,000 was used in addition to CDBG funding. Of the 36,861 residents of Batesville, 14,155 are considered LMI for a 38.4% benefit. This project was completed on 5.31.2016. This activity was closed on 5.4.2017. Unused funds in the amount of \$381.50 have been deobligated.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	4		4/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	4247	9908	36861	4247/4247	9908/9908	36861/36861	38.40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 79400231 / Fort Smith

Grantee Activity Number: 79400231
Activity Title: Fort Smith



Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

79400231

Projected Start Date:

06/20/2012

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Fort Smith

Projected End Date:

06/20/2014

Completed Activity Actual End Date:**Responsible Organization:**

FORT SMITH

Overall**Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2017**

N/A

To Date

\$109,000.00

Total Budget

\$0.00

\$109,000.00

Total Obligated

\$0.00

\$109,000.00

Total Funds Drawdown

\$920.56

\$106,000.00

Program Funds Drawdown

\$920.56

\$106,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The project consists of the purchase of equipment associated with the River Bend Industries Cooler Project.

Location Description:

3730 Wheeler Ave, Fort Smith, Sebastian County, Arkansas

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	9/10	18/24	30/85	90.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 79400240 / Springdale

Grantee Activity Number:	79400240
Activity Title:	Springdale

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

79400240

Projected Start Date:

07/12/2013

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Springdale

Projected End Date:

01/30/2019

Completed Activity Actual End Date:

Responsible Organization:

Springdale

Overall

	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$389,000.00
Total Budget	\$0.00	\$389,000.00
Total Obligated	\$0.00	\$389,000.00
Total Funds Drawdown	\$0.00	\$385,000.00
Program Funds Drawdown	\$0.00	\$385,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$10,634.96	\$93,465.26
Total Funds Expended	\$0.00	\$0.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Loan to Industry.

Location Description:

683 Bain Street, Springdale, Arkansas 72764-6014

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

